

#### Prime Consultant:



#### CMAR:



#### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH

CONSTRUCTION TEAM: BURKHARDT

APPROVED BUDGET: \$19,925,294.55

#### CONSTRUCTION PROGRESS



#### PROJECT OBJECTIVES

The SR A1A Streetscape project involves various improvements from Hillsboro Inlet to Sunset Lane (South of Terra Mar Drive) such as undergrounding overhead utilities to reduce power outages during storms and improve the aesthetics of the corridor. The undergrounding work portion comprises two (2) phases: South of Atlantic Blvd and North of Atlantic Blvd. Additional improvements include new sidewalks, bike lanes, traffic calming features, roadway resurfacing, lighting and landscaping. The Streetscape per se Project also comprised 2 Phases. Phase 1 will address the roadway segment South of Atlantic Blvd while Phase 2 will encompass the roadway north of Atlantic Blvd.

#### CONCEPTUAL ELEMENTS



Undergrounding overhead utilities on SR A1A from Terra Mar Drive to Hillsboro Inlet to reduce power outages during storms and improve the aesthetics of the corridor.



Improvements to include sidewalk widening, designated bike lanes, lighting, and raised median.

#### PROJECT UPDATES

4/3- Phase 1 Project proceeding with sidewalk segments reconstruction between Terra Mar and SE 11 Street. Phase 2 Crews installing final stretch between Dover and N Riverside Drive. MOT is place with additional flag men.  
4/10- Phase 1 Work activities focussed on demolition and preparing sidewalks (re-grading, compacting soil and assembling formwork) close to SE 12 Street. Phase 2 Crews performing splicing new conduits and backfilling pits north of Beacon Street.  
4/17- Phase 1: Still waiting on FPL switching orders to energize circuits. Curbing and sidewalk section replacements in progress and should be finished within two weeks or so. Phase 2 - Viking crew splicing conduits work along north end of SR A1A.  
4/24 - Phase 1: Concrete curbing SB A1A next to SE 13 Street is pending. crews working on formwork. Phase 2 Overhead conversion: ongoing on the North end, Viking is on site with a directional boring work at Leigh Road and beyond.



#### PROJECT SCHEDULE MILESTONES

##### CONSTRUCTION:

Undergrounding Utilities Conversion work - ongoing  
Undergrounding Utilities Conversion work - ongoing

Start :February 2021 - End March 2023 (Phase 1) completion delayed due pending FPL switching orders - new projected date Nov 2023  
Start :May 2022 - End December 2024 (Phase 2)

Phase 1 Streetscape construction activities ongoing (began December 2022 and scheduled to end December 2023)

Phase 2 Streetscape construction activities are tentatively scheduled to begin for Spring 2024

#### PROJECT SITE LOCATION

