

April 2023 Project Dashboard									
Project 19354 Collier City Improvements and Lighting Conversion									
<div><div><div><div><div><div></div><div>pompano beach</div><div>FLORIDA POWER & LIGHT</div></div></div><div><div>PRIME CONSULTANT:</div><div></div></div></div></div></div>			<div>City of Pompano Beach</div> <div>GO BOND DIRECTOR: HORACIO DANOVICH</div> <div>PROJECT MANAGER: FERNAND THONY, PE</div> <div>CURRENT PHASE: CONSTRUCTION</div> <div>APPROVED BUDGET: \$3,000,000</div>			<div>CONSTRUCTION PROGRESS</div> <div></div>			
<div>PROJECT OBJECTIVES</div> <div>Replace outdated, energy inefficient sodium halide light fixtures with new, greener LED-based units. The City worked to identify two (2) models and styles that can be installed City-wide. The decorative model will be used as much as possible, except when concrete poles cannot be retrofitted. The goal is to replace as many units as possible throughout the City as described in the table below.</div>									
<div>PROJECT LOCATIONS AND SCHEDULE WITH UPDATES</div>									
Golden Acres Development			29	Signed agreement 7/8/22 - In-Construction-Material Ordered					
Leisureville & Kendall Green			478	1	* Phase 1 - In Construction - Complete * Phase 2 - In Construction - Complete * Phase 3 - In final Design - City permit application approved - Complete * Phase 4 - In final Design - City permit application approved - Airport Permit FAA pending approval, some FAA requirements were approved PC waiting for other in order to give us the permit to install the lights. 1/22 Permit update requested from FPL PC to Mike Blaich 2/27				
					* Phase 2 - Executed Agreement / CIAC payment received, Complete (11180942). 90% poles in; lights & wiring in process. TBC 2nd week of April (11289264). * Phase 3 - Executed Agreement / CIAC payment received, In-Construction- Material Ordered * Phase 4 - Executed Agreement / CIAC payment received, In-Construction- Material Ordered. Boring TBC 4/7 (10953603) * Phase 5 - Executed Agreement / CIAC payment received, In-Construction- Material Ordered				
Highlands			801	1	* Phase 1 - (Easement needed) starting 5/9; WR 9081459 -91 poles: Complete WR 10536131 pole and fixture removal 41 poles / 59 fixtures - Complete * Phase 2 - boring complete for WR 10537335, Complete . WR-10537366: Complete * Phase 3 - 10538079 – status 60 – 119 poles: Complete * phase 4 - 9676949 – status 60 – 91 poles: Complete 10538279- status 60- 112 poles: 30 Poles set - ETC END OF FEB Complete				
Cresthaven			845	9	The underground supporting infrastructure expected to be energized in March/April of 2022, this will allow for the St Light install. Pending check with Horacio to confirm quantity of lights post-turtle lights in Phase 1				
A1A overhead to underground conversion			161	New Streetlight Poles, (turtle lights) some material in- Poles installation to start Monday 10/31. Poles on westside to be installed first from Atlantic to the south. Poles onsite, in progress - ongoing. Pole installation started upon return from lan. Dug two trial holes and found sugar sand to be an issue after 5' - the hole would start to collapse. Had to refill the holes to make safe due to activation for Hurricane Nicole. Will have to bring in VAC truck to set poles- in progress					
A1A Phase 1 - New SL (turtle lights)			115	Pole installation started upon return from lan. Dug two trial holes and found sugar sand to be an issue after 5' - the hole would start to collapse. Had to refill the holes to make safe due to activation for Hurricane Nicole. Will have to bring in VAC truck to set poles- in progress					
A1A Phase 2 - New SL			TBD						
City owned lights			1222	City requests hybrid for the City owned units.					
Dixie Segment 2 New SLs & Removal			113	FPL submitted permit application 6/14 Permit No. 2200005594 In Construction, material ordered					
Old Town Square			13	Engineering reviewing feasibility, coordinating with SP to identify service points (New Construction) (SP to verify space in nearby Transformers for new Streetlight Circuit 6/30) Preliminary Design & Lighting Agreement delivered to City 8/29. CIAC received 2/27/2023. Waiting on LA to be signed by City.					
McNab Road			62	Agreement Executed- CIAC payment received, City Permit Approved 10/19, FPL Transmission Permit applied for on 11/9 FPL to inform PL to coordinate pre-construction meeting/staking on site prior to pole installation.					
Cypress Lakes			161	Agreement Executed- CIAC payment received, City Permit Submitted, received by City on 1/31. Construction, material ordered.					
Riverside Dr - From Atlantic Blvd to NE 14th St				Streetlight improvements in this area. Roadway Design in process. Request for additional lighting to come soon. 2/2					
Lions Park			TBD	Conversion project - Decorative poles with teardrop units.					
405 NW 15 St			1	Preliminary Design & Lighting Agreement delivered to City 10/13					
Coast Industrial Park, NE 5th Avenue			TBD	The alleyway is directly east of B&B Autobody at 2500 NE 5th Avenue.					
Garden Isles			500	Engineering Deposit of \$7,200 required. Preliminary to be provided about 8 weeks after payment. ED received 3/6/2023. Preliminary design expected to be completed by 5/26/2023.					
Dixie Segment 2 - conversions			37	Complete					
308 NE 7 St -Relocation of New Inst			1	Complete					
NE 3rd Ave / N.E 6th st & NE 7th st			21	Complete					
Dixie Highway- McNab to Pompano			96	Complete					
Collier			400	Complete					
Liberty			174	Complete					
Charlotte Burne Civic Center			4	Complete					
Conversion Phase 1			561	Complete					
N.E. 33rd Street			35	Complete					
Old Pompano			239	Complete					
Conversion Phase 2			4289	Complete					
Octagon Pole street light. LOC 149 -Pompano				City to confirm request and exact relocation placement 2/1/22 (hold till verify)					
Broward County- Mc Nab and NW			4	City not interested in proceeding at this time					
FDOT - Pompano Beach - SR 845 /			28	on Hold- City wants to include in future scope that will impact all of Powerline Rd.					

