

Prime Consultant:

Kimley»Horn

CMAR:

WT
WHITING-TURNER

City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KIMLEY HORN

CONSTRUCTION TEAM: WHITING-TURNER

Segment 1 (project complete - \$9.3 million) - Segment 2: \$45,632,432.00

CONSTRUCTION PHOTOS (SEGMENT 2)



PROJECT OBJECTIVES

Upgrade the Dixie Highway corridor from McNab Road to Sample Road, including roadway crossing improvements, bicycle lanes, medians, sidewalks, lighting, landscaping, street furniture and other streetscape improvements. Project comprises 3 segments. Segment 1- Mc Nab Road to SW 3rd street (completed). Segment 2 (SW 3rd street to NW 10 Street) and Segment 3 (NW 10 street to Sample road).

PROJECT UPDATES

Project is moving along with medians on East Atlantic Boulevard as the focus of the current phase. The contractor finished the base work on west Atlantic Boulevard and continues to excavate medians on Dixie Highway.

PROJECT SCHEDULE NOTES

SAFETY

12 Recognitions

• 4 Observations

• 1 Violation

Failure to use excavation protection during installation of structure

FINANCIALS

Current Contract Total Amount - \$45,632,432.18

Pending Scope Changes—None.

WT Approximate Gross Cost to Date - \$6,084,817.62

Percent Complete - 13% (3 months complete of the 31 months project schedule)

SCHEDULE NOTES:

Work Completed in March 2023

• Atlantic Blvd., west of Dixie, median temporary asphalt installed. MOT shifted for work on Eastbound outside lanes.

• Dixie Highway median curbs completed and islands backfilled. MOT shifted for work on Northbound outside lanes.

Work Projected in April 2023

• Atlantic Blvd. west of Dixie, begin Silva Cell excavation and installation.



Partial Site Rendering - Atlantic Blvd. from Dixie Highway to Cypress Road



Downtown Pompano Beach view looking west on Atlantic Blvd at Cypress Rd