

Prime Consultant:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY
PROJECT MANAGER: FERNAND THONY, PE
CURRENT PHASE: CONSTRUCTION
DESIGN TEAM: KEITH
CONSTRUCTION TEAM: SHIFF
APPROVED BUDGET: \$6,373,469.93

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

The Youth Sports Park project consists in transforming a 10+ acre site along NE 10th street in order to build out a new park facility to include a field center building, multiple new lighted synthetic rectangular fields (soccer, football and lacrosse), new parking areas, landscaping, walking trails, decorative fencing and other new amenities such as bleachers, shades and/ or fitness stations.

PROJECT UPDATES

Construction is nearing completion with an estimated date to receive the Certificate by end of May 2023.

Exterior work is complete except for painting south, east and west walls. All interior work is substantially complete. Offices are done including furniture. Bathrooms are done except painting the ceilings. All fans are in and exterior lighting installation is approaching completion. The parking lot is striped and ready. Field turf is in, but striping may have to be removed due to dimensional issues. Grass fields are done. Final inspections are in progress. SunLite painters had Pac Clad panels repainting completed by 4/28. Contractor will be onsite 5/8 for installation. Completion by 5/12. Bldg Slab color approved. Work will start 5/15/23. IT 40' pole approved by Bldg dept. estimated delivery for 5/19/23. Interior replacement storefront panel to arrive in port of Miami 5/10. Will schedule install immediately upon receiving panel. CIP wall stain/paint request in process. Architect is specifying product/color. Landscaping add-on's for outside perimeter fence areas in process. Final elevation surveys in process by K & A. Scheduled for completion by 5/12/23. Construction cleaning scheduled for 5/22/23. CCTV wire pulls in progress. Miller Electric still owes shop drawing for permit submission.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: October 2020
There are 5 phases before starting construction:

CONSTRUCTION PHASE: Start date Apr 2021- End date March 2023
Substantial completion is expected by January 2023

PROJECT SITE PLAN



ARTISTIC RENDITION

