

A1A OVERHEAD UTILITY UNDERGROUNDING
TERRA MAR DR. TO ATLANTIC BLVD. [PH.I]
PRELIMINARY SCHEDULE
PROJECT #19353



ID	Task Name	% Comp	Duration	Start	Finish	1st Quarter												2nd Quarter				3rd Quarter			4th Quarter			1st Quarter	
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
1	Phase 1 [Terra Mar to Atlantic Blvd.]	0%	305 days	Tue 12/29/20	Mon 2/28/22																								
2	Material Procurement	0%	23 days	Tue 12/29/20	Thu 1/28/21																								
3	Underground Conduit Installation, Primary/Secondary (FPL, ATT, Comcast, & Streetlighting)	0%	121 days	Fri 1/29/21	Fri 7/16/21																								
4	Feeder Splice Box Installation	0%	20 days	Mon 3/15/21	Fri 4/9/21																								
5	Set Transformers / Switch Cabinets (FPL)	0%	20 days	Mon 3/22/21	Fri 4/16/21																								
6	Secondary Services / Wire	0%	20 days	Mon 4/19/21	Fri 5/14/21																								
7	Streetlight Poles and Fixtures Installation	0%	19 days	Tue 5/4/21	Fri 5/28/21																								
8	Customer Owned Service Connection Permitting	0%	20 days	Mon 5/17/21	Fri 6/11/21																								
9	As-Built Submission / Review (FPL)	0%	20 days	Mon 6/14/21	Fri 7/9/21																								
10	Pull Wire / Terminations Primary (FPL)	0%	20 days	Mon 7/12/21	Fri 8/6/21																								
11	*ATT Rod Conduit, Pull Wire, Set Pedestals	0%	55 days	Mon 8/9/21	Fri 10/22/21																								
12	*Comcast Pull Wire, Set Pedestals	0%	5 days	Mon 10/25/21	Fri 10/29/21																								
13	Cut over / Overhead Removal (ATT/Comcast)	0%	24 days	Mon 11/1/21	Thu 12/2/21																								

