

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022											
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May					
<b>5th Ave. Bridge Replacement and Improvements (#19360)</b>						09-Nov-21, 5th Ave. Bridge Replacement and Improvements																							
<b>Milestones and Admin</b>						09-Nov-21, Milestones and Admin																							
MIL1000	Submit 100% GMP	0	16-Nov-20*		0	◆ Submit 100% GMP																							
MIL1010	GMP Acceptance	32	08-Dec-20	08-Jan-21	6	■ GMP Acceptance																							
MIL1020	NTP	0	11-Jan-21		4	◆ NTP																							
MIL1030	Project Complete	0		09-Nov-21	0	◆ Project Complete																							
<b>Preconstruction</b>						10-Mar-21, Preconstruction																							
<b>Design/Contract</b>						29-Jan-21, Design/Contract																							
DES1060	City Review 100% GMP	14	16-Nov-20	07-Dec-20	4	■ City Review 100% GMP																							
DES1010	FINAL COORDINATION & DIRECTION - FPL, AT&T	5	16-Nov-20	20-Nov-20	0	■ FINAL COORDINATION & DIRECTION - FPL, AT&T																							
DES1020	P.O. City Issued for FPL to Begin Procurement/Permitting	5	23-Nov-20	01-Dec-20	0	■ P.O. City Issued for FPL to Begin Procurement/Permitting																							
DES1050	FPL, AT&T - Procurement/Permitting	40	02-Dec-20	29-Jan-21	0	■ FPL, AT&T - Procurement/Permitting																							
DES1040	IFC Project Plans	0		21-Dec-20	15	◆ IFC Project Plans																							
<b>Submittals</b>						24-Jan-21, Submittals																							
<b>Submit</b>						06-Jan-21, Submit																							
SUB1000	Prepare/Submit Shop Dwgs-PS CONCRETE 24"	30	08-Dec-20	06-Jan-21	8	■ Prepare/Submit Shop Dwgs-PS CONCRETE 24"																							
SUB1010	Prepare/Submit Shop Dwgs-CONC SHEET PILING 12"	30	08-Dec-20	06-Jan-21	48	■ Prepare/Submit Shop Dwgs-CONC SHEET PILING 12"																							
SUB1020	Prepare/Submit Shop Dwgs-PREST FL SLAB BEAM	30	08-Dec-20	06-Jan-21	128	■ Prepare/Submit Shop Dwgs-PREST FL SLAB BEAM																							
<b>Approve</b>						24-Jan-21, Approve																							
SUB1030	Review/Approve Shop Dwgs-PS CONCRETE 24"	14	11-Jan-21	24-Jan-21	4	■ Review/Approve Shop Dwgs-PS CONCRETE 24"																							
SUB1040	Review/Approve Shop Dwgs-CONC SHEET PILING 12"	14	11-Jan-21	24-Jan-21	44	■ Review/Approve Shop Dwgs-CONC SHEET PILING 12"																							
SUB1050	Review/Approve Shop Dwgs-PREST FL SLAB BEAM	14	11-Jan-21	24-Jan-21	124	■ Review/Approve Shop Dwgs-PREST FL SLAB BEAM																							
<b>Procurement &amp; Deliveries</b>						10-Mar-21, Procurement & Deliveries																							
PRO1000	Fabricate/Deliver Shop Dwgs-PS CONCRETE 24"	40	25-Jan-21	05-Mar-21	4	■ Fabricate/Deliver Shop Dwgs-PS CONCRETE 24"																							
PRO1010	Fabricate/Deliver Shop Dwgs-CONC SHEET PILING 12"	40	25-Jan-21	05-Mar-21	44	■ Fabricate/Deliver Shop Dwgs-CONC SHEET PILING 12"																							
PRO1020	Fabricate/Deliver Shop Dwgs-PREST FL SLAB BEAM	45	25-Jan-21	10-Mar-21	124	■ Fabricate/Deliver Shop Dwgs-PREST FL SLAB BEAM																							
<b>Construction</b>						09-Nov-21, Construction																							
CON1010	CHANGEABLE MESSAGE SIGN	10	11-Jan-21	22-Jan-21	7	■ CHANGEABLE MESSAGE SIGN																							
CON1020	MOBILIZATION	5	25-Jan-21	29-Jan-21	7	■ MOBILIZATION																							
CON1030	MOT - INSTALL DETOUR & CLOSE ROAD	2	26-Jan-21	27-Jan-21	7	■ MOT - INSTALL DETOUR & CLOSE ROAD																							
CON1040	INSTALL SWPPP EROSION CONTROLS	2	26-Jan-21	27-Jan-21	13	■ INSTALL SWPPP EROSION CONTROLS																							
CON1050	FLOATING TURBIDITY BARRIER	1	28-Jan-21	28-Jan-21	13	■ FLOATING TURBIDITY BARRIER																							
CON1060	CLEARING & GRUBBING	2	28-Jan-21	29-Jan-21	13	■ CLEARING & GRUBBING																							
CON1070	REMOVE TREES	2	28-Jan-21	29-Jan-21	13	■ REMOVE TREES																							
CON1080	SAWCUT EXISTING STRUCTURE	5	29-Jan-21	04-Feb-21	13	■ SAWCUT EXISTING STRUCTURE																							
CON1090	CUT & CAP WATER / RELOCATE HOUSE SERVICE	13	29-Jan-21	16-Feb-21	13	■ CUT & CAP WATER / RELOCATE HOUSE SERVICE																							
CON1000	FPL, AT&T Relocations	5	01-Feb-21	05-Feb-21	0	■ FPL, AT&T Relocations																							
CON1100	FPL, AT&T - Temp undergrounding of Southside Road Crossing	5	08-Feb-21	12-Feb-21	0	■ FPL, AT&T - Temp undergrounding of Southside Road Crossing																							
CON1621	REMOVE EXISTING STRUCTURE	15	15-Feb-21	05-Mar-21	0	■ REMOVE EXISTING STRUCTURE																							
CON1110	REMOVE EXISTING BULKHEAD	2	08-Mar-21	09-Mar-21	0	■ REMOVE EXISTING BULKHEAD																							
CON1120	INSTALL WATERLINE (Underground)	10	10-Mar-21	23-Mar-21	55	■ INSTALL WATERLINE (Underground)																							
CON1130	TEST PILES-PS CONCRETE 24"	7	10-Mar-21	18-Mar-21	0	■ TEST PILES-PS CONCRETE 24"																							
CON1140	PS CONCRETE PILING 24"	20	19-Mar-21	16-Apr-21	0	■ PS CONCRETE PILING 24"																							
CON1150	CONC SHEET PILING 24"	30	19-Apr-21	28-May-21	0	■ CONC SHEET PILING 24"																							
CON1190	SOIL ANCHORS - NORTH	3	05-May-21	07-May-21	30	■ SOIL ANCHORS - NORTH																							
CON1170	SUBSTRUCTURE - BENT CAPS	8	01-Jun-21	10-Jun-21	0	■ SUBSTRUCTURE - BENT CAPS																							

■ Remaining Level of Effort   
 ■ Actual Work   
 ■ Critical Remaining Work  
■ Actual Level of Effort   
 ■ Remaining Work   
 ◆ Milestone

