

Activity ID	Activity Name	Orig Dur	Duration % complete	Rem Dur	Start	Finish	Total Float	2021												2022															
								Qtr 1, 2021	Qtr 2, 2021	Qtr 3, 2021	Qtr 4, 2021	Qtr 1, 2022	Qtr 2, 2022	Qtr 3, 2022	2022																				
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct						
01560.SP	INSTALL PERIMETER FENCE - Site Prep	5	40%	3	14-Dec-20	04-Jan-21	0	■ INSTALL PERIMETER FENCE - Site Prep																											
01570.SP	EROSION & SEDIMENT CONTROL - Site Prep	5	40%	3	21-Dec-20	04-Jan-21	0	■ EROSION & SEDIMENT CONTROL - Site Prep																											
31000.01	BUILDING PAD EXCAVATION & FILL - 1st Flr	10	50%	5	22-Dec-20	15-Jan-21	0	■ BUILDING PAD EXCAVATION & FILL - 1st Flr																											
01500.SP	TEMPORARY FACILITIES - Site Prep	5	60%	2	23-Dec-20	31-Dec-20	0	■ TEMPORARY FACILITIES - Site Prep																											
31000.SP	STABILIZE CONSTRUCTION ENTRANCE - Site Prep	3	0%	3	30-Dec-20	04-Jan-21	0	■ STABILIZE CONSTRUCTION ENTRANCE - Site Prep																											
31000.SI	TREE REMOVAL - Site	3	0%	3	06-Jan-21	08-Jan-21	0	■ TREE REMOVAL - Site																											
03301.01	F/R/P ELEV PIT - 1st Flr	8	0%	8	18-Jan-21	27-Jan-21	0	■ F/R/P ELEV PIT - 1st Flr																											
31010.01	EXCAVATE FOUNDATION - 1st Flr	10	0%	10	28-Jan-21	10-Feb-21	0	■ EXCAVATE FOUNDATION - 1st Flr																											
03300.01	F/R/P CONC FOUNDATION - 1st Flr	15	0%	15	11-Feb-21	03-Mar-21	0	■ F/R/P CONC FOUNDATION - 1st Flr																											
04200.01	CMU STEM WALLS - 1st Flr	5	0%	5	24-Feb-21	02-Mar-21	0	■ CMU STEM WALLS - 1st Flr																											
31020.01	BACKFILL FOUNDATION - 1st Flr	2	0%	2	03-Mar-21	04-Mar-21	0	■ BACKFILL FOUNDATION - 1st Flr																											
22100.01	PLUMB U/G ROUGH-IN - 1st Flr	10	0%	10	04-Mar-21	17-Mar-21	0	■ PLUMB U/G ROUGH-IN - 1st Flr																											
05100.01	STEEL COLUMNNE - 1st Flr	1	0%	1	05-Mar-21	05-Mar-21	0	■ STEEL COLUMNNE - 1st Flr																											
03302.01	FILL / GRADE / PREP S.O.G. - 1st Flr	10	0%	10	08-Mar-21	19-Mar-21	0	■ FILL / GRADE / PREP S.O.G. - 1st Flr																											
26053.01	ELECT - U/G ROUGH-IN - 1st Flr	5	0%	5	11-Mar-21	17-Mar-21	0	■ ELECT - U/G ROUGH-IN - 1st Flr																											
03303.01	POUR S.O.G - 1st Flr	2	0%	2	22-Mar-21	23-Mar-21	0	■ POUR S.O.G - 1st Flr																											
04201.01	CMU WALLS - 1st Flr	10	0%	10	24-Mar-21	06-Apr-21	0	■ CMU WALLS - 1st Flr																											
03304.01	F/R/P CONC COLS & TIE BEAMS - 1st Flr	10	0%	10	07-Apr-21	20-Apr-21	0	■ F/R/P CONC COLS & TIE BEAMS - 1st Flr																											
03410.02	HOLLOW CORE PLANK - 2nd Flr	5	0%	5	21-Apr-21	27-Apr-21	0	■ HOLLOW CORE PLANK - 2nd Flr																											
04201.02	CMU WALLS - 2nd Flr	10	0%	10	28-Apr-21	11-May-21	0	■ CMU WALLS - 2nd Flr																											
03304.02	F/R/P CONC TIE BEAMS - 2nd Flr	10	0%	10	12-May-21	25-May-21	0	■ F/R/P CONC TIE BEAMS - 2nd Flr																											
05200.02	STEEL JOIST - 2nd Flr	10	0%	10	26-May-21	09-Jun-21	0	■ STEEL JOIST - 2nd Flr																											
28310.D	FAB / DELIVER - FIRE ALARM MATERIAL / EQUIP	40	0%	40	07-Jun-21	02-Aug-21	0	■ FAB / DELIVER - FIRE ALARM MATERIAL / EQUIP																											
05300.02	METAL DECKING - 2nd Flr	5	0%	5	14-Jun-21	18-Jun-21	0	■ METAL DECKING - 2nd Flr																											
23300.01	HVAC DUCT ROUGH-IN - 1st Flr	15	0%	15	22-Jun-21	13-Jul-21	0	■ HVAC DUCT ROUGH-IN - 1st Flr																											
09250.01	METAL STUD WALL FRAMING - 1st Flr	10	0%	10	02-Jul-21	16-Jul-21	0	■ METAL STUD WALL FRAMING - 1st Flr																											
22110.01	PLUMB WALL ROUGH-IN - 1st Flr	10	0%	10	12-Jul-21	23-Jul-21	0	■ PLUMB WALL ROUGH-IN - 1st Flr																											
26052.01	ELEC WALL ROUGH-IN - 1st Flr	15	0%	15	20-Jul-21	09-Aug-21	0	■ ELEC WALL ROUGH-IN - 1st Flr																											
26700.01	FIRE ALARM ROUGH-IN - 1st Flr	15	0%	15	03-Aug-21	23-Aug-21	0	■ FIRE ALARM ROUGH-IN - 1st Flr																											
27300.01	FIRE ALERT SYS ROUGH-IN - 1st Flr	10	0%	10	10-Aug-21	23-Aug-21	0	■ FIRE ALERT SYS ROUGH-IN - 1st Flr																											
01701.01	INSPECT WALL ROUGH-IN - 1st Flr	3	0%	3	24-Aug-21	26-Aug-21	0	■ INSPECT WALL ROUGH-IN - 1st Flr																											
07210.01	INSULATION - 1st Flr	3	0%	3	27-Aug-21	31-Aug-21	0	■ INSULATION - 1st Flr																											

■ Actual Work      ■ Remaining Work      ■ Critical Remaining Work  
◆ Milestone      ▾ Summary



Activity ID	Activity Name	Orig Dur	Duration % complete	Rem Dur	Start	Finish	Total Float	Qtr 1, 2021			Qtr 2, 2021			Qtr 3, 2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			2022
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
09200.01	HANG & FINISH GYPSUM BOARD - 1st Flr	10	0%	10	01-Sep-21	15-Sep-21	0																						
09220.01	APP BAY CEILING STUCCO SYS- 1st Flr	10	0%	10	01-Sep-21	15-Sep-21	0																						
05520.01	HANDRAILS / GUARDRAILS - 1st Flr	5	0%	5	09-Sep-21	15-Sep-21	0																						
09900.01	PAINT PRIME COAT - 1st Flr	7	0%	7	16-Sep-21	24-Sep-21	0																						
09500.01	ACOUSTICAL CLG GRID - 1st Flr	5	0%	5	20-Sep-21	24-Sep-21	0																						
26501.01	ELEC LIGHTING FIXTURES - 1st Flr	10	0%	10	27-Sep-21	08-Oct-21	0																						
23360.01	HVAC GRILLES / TRIM - 1st Flr	10	0%	10	04-Oct-21	15-Oct-21	0																						
21200.01	FIRE SPRINKLER HEADS / TRIM - 1st Flr	10	0%	10	11-Oct-21	22-Oct-21	0																						
01702.01	INSPECT - MEP CEILING - 1st Flr	3	0%	3	25-Oct-21	27-Oct-21	0																						
09501.01	INSTALL ACOUSTICAL CLG TILE - 1st Flr	5	0%	5	28-Oct-21	03-Nov-21	0																						
09950.01	EPOXY FLOORING - 1st Flr	3	0%	3	04-Nov-21	08-Nov-21	0																						
22400.01	PLUMBING FIXTURES / TRIM - 1st Flr	4	0%	4	09-Nov-21	12-Nov-21	0																						
09910.01	PAINT FINISH COAT - 1st Flr	10	0%	10	15-Nov-21	30-Nov-21	0																						
09910.02	PAINT FINISH COAT - 2nd Flr	10	0%	10	23-Nov-21	08-Dec-21	0																						
26060.02	ELEC FANS / DEVICE / TRIM - 2nd Flr	10	0%	10	02-Dec-21	15-Dec-21	0																						
27000.02	COMM DEVICE / TRIM - 2nd Flr	5	0%	5	08-Dec-21	14-Dec-21	0																						
11130.02	AUDIO- VISUAL / TV's - 2nd Flr	5	0%	5	15-Dec-21	21-Dec-21	0																						
12450.02	FURNISHINGS- 2nd Flr	5	0%	5	22-Dec-21	29-Dec-21	0																						
01700.CPL	FINAL CLEAN	10	0%	10	30-Dec-21	13-Jan-22	0																						
01710.CPL	FINAL INSPECTIONS	6	0%	6	14-Jan-22	21-Jan-22	0																						
01020.MIL	MILESTONE - SUBSTANTIAL COMPLETION	0	0%	0		21-Jan-22	0																						
01730.CPL	A/E INSPECTION	4	0%	4	24-Jan-22	27-Jan-22	0																						
01740.CPL	PUNCH-OUT / CLOSE-OUT	20	0%	20	25-Jan-22	21-Feb-22	0																						
01720.CPL	FINAL CERTIFICATE OF OCCUPANCY	2	0%	2	22-Feb-22	23-Feb-22	0																						
01030.MIL	MILESTONE - FINAL COMPLETION	0	0%	0		23-Feb-22	0																						

█ Actual Work       Summary  
█ Remaining Work  
█ Critical Remaining Work  
◆ Milestone

**CRITICAL PATH - PBFS-UPD1-R2**

