



Project and Phasing Schedule

Task Name	Duration	Start	Finish	Q4			Q1			Q2		
				Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
32 <input type="checkbox"/> Synthetic Field	73d	01/28/21	05/06/21				[Gantt bar from Jan 28 to May 6]					
33 Erosion Control	3d	01/28/21	01/30/21				[Gantt bar]					
34 Excavate/Haul Exist. Subgrade	10d	01/31/21	02/11/21				[Gantt bar]					
35 Prep/Base Install	10d	02/12/21	02/25/21					[Gantt bar]				
36 Dewatering	7d	02/26/21	03/08/21					[Gantt bar]				
37 Field/Exfiltration Drainage Install	21d	03/09/21	04/06/21					[Gantt bar]				
38 Warning Track Install	7d	04/07/21	04/15/21						[Gantt bar]			
39 Synthetic Turf Install	5d	04/16/21	04/22/21						[Gantt bar]			
40 Baseline Fencing Install	10d	04/23/21	05/06/21							[Gantt bar]		
41 <input type="checkbox"/> Sitework	28d	12/23/20	01/19/21				[Gantt bar from Dec 23 to Jan 19]					
42 Sidewalk Section (1,100 SF)	7d	12/23/20	12/29/20				[Gantt bar]					
43 Remove/Install New Scoreboard	21d	12/30/20	01/19/21				[Gantt bar]					
44 Final Inspections	5d	05/07/21	05/13/21								[Gantt bar]	
45												
46												
47												
48												