

Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	TF	Actual Start	Actual or Projected Finish	2020												2021											
									Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
MLK Phase II - Update 07 Working Copy																																
IMPACTS																																
<i>Impact to Ph 1 Drainage Shop Drawings</i>																																
*IMP05-100	IMPACT: Delay to Review/Approve PH 1 Drainage Shop Drawings	25	6	02-Mar-20A	07-May-20	128	02-Mar-20		IMPACT: Delay to Review/Approve PH 1 Drainage Shop Drawings																							
PRECONSTRUCTION (Work Days)																																
PC-1016	GMP - City Issues GMP Amendment	20	10	24-Feb-20A	02-Jun-20	0	24-Feb-20		GMP - City Issues GMP Amendment																							
PC-1016.2	2nd Reading - GMP Amendment	1	1	26-May-20*	26-May-20	0			2nd Reading - GMP Amendment																							
PC-1020	GMP - City Executes Final GMP and Issues NTP	5	5	03-Jun-20	09-Jun-20	0			GMP - City Executes Final GMP and Issues NTP																							
Permitting (Work Days)																																
<i>Permit (Work Days)</i>																																
PC-1040	2nd Round CoPB Review/Issue Permit	15	7	17-Apr-20A	08-May-20	21	17-Apr-20		2nd Round CoPB Review/Issue Permit																							
Procurement (Work Days)																																
<i>Sub Award (Work Days)</i>																																
A32A-00	Award Contract to Landscape Sub Div 32	10	2	25-Mar-20A	10-Jun-20	78	25-Mar-20		Award Contract to Landscape Sub Div 32																							
A26A-00	Award Contract to Electrical Sub DIV 26	10	2	25-Mar-20A	10-Jun-20	37	25-Mar-20		Award Contract to Electrical Sub DIV 26																							
A33A-00	Award Contract to Utility Sub DIV 33	10	2	25-Mar-20A	10-Jun-20	5	25-Mar-20		Award Contract to Utility Sub DIV 33																							
<i>Submittals (Work Days)</i>																																
S26A-20	26A WT Receives LP Base Shop Drawing from Sub	5	5	25-Mar-20A	06-May-20	46	25-Mar-20		26A WT Receives LP Base Shop Drawing from Sub																							
S33A-00	33AWT Receives General Submittal Package from Sub	5	5	25-Mar-20A	06-May-20	37	25-Mar-20		33AWT Receives General Submittal Package from Sub																							
S32A-00	32AWT Receives Landscape/Irrigation Submittal Package from From Sub	10	10	25-Mar-20A	13-May-20	74	25-Mar-20		32AWT Receives Landscape/Irrigation Submittal Package from From Sub																							
S26A-40	26A WT Receives LP Submittals from Sub	5	5	25-Mar-20A	06-May-20	59	25-Mar-20		26A WT Receives LP Submittals from Sub																							
S33A-40	33AWT Receives Benches/TC/Bike Rack Submittals from Sub	10	10	30-Apr-20	13-May-20	77			33AWT Receives Benches/TC/Bike Rack Submittals from Sub																							
S26A-60	26A WT Receives Light Control Panel Submittal from Sub	15	15	30-Apr-20	20-May-20	37			26A WT Receives Light Control Panel Submittal from Sub																							
S26A-00	26AWT Receives General Submittal Package from Sub	10	10	30-Apr-20	13-May-20	76			26AWT Receives General Submittal Package from Sub																							
S26A-50	26AWT Review/Submits LP Submittal to EOR	5	5	07-May-20	13-May-20	59			26AWT Review/Submits LP Submittal to EOR																							
S26A-30	26AWT Review/Submits LP Base Shop Drawing to EOR	5	5	07-May-20	13-May-20	46			26AWT Review/Submits LP Base Shop Drawing to EOR																							
S33A-10	33AWT Review/Submits General Submittals to EOR	5	5	07-May-20	13-May-20	37			33AWT Review/Submits General Submittals to EOR																							
S33A-50	33AWT Review/Submits Benches/TC/Bike Rack Submittals from From Sub	10	10	14-May-20	28-May-20	77			33AWT Review/Submits Benches/TC/Bike Rack Submittals from From Sub																							
S26A-10	26AWT Review/Submits General Submittals to EOR	10	10	14-May-20	28-May-20	76			26AWT Review/Submits General Submittals to EOR																							
S32A-10	32AWT Review/Submits Landscape/Irrigation Submittals to EOR	10	10	14-May-20	28-May-20	74			32AWT Review/Submits Landscape/Irrigation Submittals to EOR																							
S26A-70	26AWT Review/Submits Light Control Panel Submittal to EOR	10	10	21-May-20	04-Jun-20	37			26AWT Review/Submits Light Control Panel Submittal to EOR																							
Review/Approve (Work Days)																																
R33A-19	33AEOR to Review/Approve PH 1 (2, 3) Drainage Shop Drawings	10	1	17-Feb-20A	07-May-20	128	17-Feb-20		33AEOR to Review/Approve PH 1 (2, 3) Drainage Shop Drawings																							
IMP05-100	IMPACT: Delay to Review/Approve PH 1 Drainage Shop Drawings	25	6	02-Mar-20A	07-May-20	128	02-Mar-20		IMPACT: Delay to Review/Approve PH 1 Drainage Shop Drawings																							
R33A-20	33AEOR to Review/Approve PH 4 Drainage Shop Drawings	5	5	10-Mar-20A	06-May-20	29	10-Mar-20		33AEOR to Review/Approve PH 4 Drainage Shop Drawings																							
R33A-1100	33ABCT Approve MOT Plan	10	7	28-Apr-20A	08-May-20	31	28-Apr-20		33ABCT Approve MOT Plan																							
R26A-40	26A EOR to Review/Approve LP Submittals from Sub	10	10	14-May-20	28-May-20	59			26A EOR to Review/Approve LP Submittals from Sub																							
R26A-20	26A EOR to Review/Approve LP Base Shop Drawing from Sub	10	10	14-May-20	28-May-20	46			26A EOR to Review/Approve LP Base Shop Drawing from Sub																							
R33A-10	33AEOR to Review/Approve General Submittals	10	10	14-May-20	28-May-20	37			33AEOR to Review/Approve General Submittals																							
R26A-00	26AEOR to Review/Approve General Submittal Package from From Sub	10	10	29-May-20	11-Jun-20	76			26AEOR to Review/Approve General Submittal Package from From Sub																							
R32A-00	32AEOR to Review/Approve Landscape/Irrigation Submittals to EOR	10	10	29-May-20	11-Jun-20	74			32AEOR to Review/Approve Landscape/Irrigation Submittals to EOR																							
R33A-40	33AEOR to Review/Approve Benches/TC/Bike Rack Submittals from From Sub	10	10	29-May-20	11-Jun-20	77			33AEOR to Review/Approve Benches/TC/Bike Rack Submittals from From Sub																							
R26A-60	26A EOR to Review/Approve Light Control Panel Submittal from Sub	10	10	05-Jun-20	18-Jun-20	37			26A EOR to Review/Approve Light Control Panel Submittal from Sub																							

Start: 16-Oct-19
 Finish: 27-Jul-21
 Data Date: 30-Apr-20
 Run Date: 07-May-20

Remaining Level of Effort
 Critical Remaining Work
 Actual Level of Effort
 Milestone
 Actual Work
 Remaining Work



