

Exhibit E - Project Schedule

A1A OVERHEAD UTILITY UNDERGROUNDING  
 TERRA MAR DR. TO HILLSBORO INLET  
 PRELIMINARY SCHEDULE  
 PROJECT #19353



ID	Task Name	% Com	Duration	Start	Finish	1st Quarter   2nd Quarter   3rd Quarter   4th Quarter   1st Quarter   2nd Quarter   3rd Quarter   4th Quarter   1st Quarter   2nd Quarter																											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
1	<b>Phase 1 [Terra Mar to Atlantic Blvd.]</b>	<b>0%</b>	<b>377 days</b>	<b>Fri 1/1/21</b>	<b>Mon 6/13/22</b>	[Gantt bar spanning from Jan 1, 2021 to Jun 13, 2022]																											
2	Notice to Proceed	0%	1 day	Fri 1/1/21	Fri 1/1/21	[Gantt bar from Jan 1, 2021 to Jan 1, 2021]																											
3	Material Procurement	0%	23 days	Tue 12/1/20	Thu 12/31/20	[Gantt bar from Dec 1, 2020 to Dec 31, 2020]																											
4	Underground Conduit Installation, Primary/Secondary (FPL, ATT, Comcast, & Streetlighting)	0%	200 days	Fri 1/1/21	Thu 10/7/21	[Gantt bar from Jan 1, 2021 to Oct 7, 2021]																											
5	Feeder Splice Box Installation	0%	35 days	Mon 2/15/21	Fri 4/2/21	[Gantt bar from Feb 15, 2021 to Apr 2, 2021]																											
6	Set Transformers / Switch Cabinets (FPL)	0%	50 days	Mon 2/22/21	Fri 4/30/21	[Gantt bar from Feb 22, 2021 to Apr 30, 2021]																											
7	Secondary Services / Wire	0%	80 days	Mon 3/22/21	Fri 7/9/21	[Gantt bar from Mar 22, 2021 to Jul 9, 2021]																											
8	Streetlight Poles and Fixtures Installation	0%	60 days	Fri 7/9/21	Thu 9/30/21	[Gantt bar from Jul 9, 2021 to Sep 30, 2021]																											
9	Customer Owned Service Connection Permitting	0%	20 days	Fri 8/20/21	Thu 9/16/21	[Gantt bar from Aug 20, 2021 to Sep 16, 2021]																											
10	As-Built Submission / Review (FPL)	0%	20 days	Fri 8/20/21	Thu 9/16/21	[Gantt bar from Aug 20, 2021 to Sep 16, 2021]																											
11	Pull Wire / Terminations Primary (FPL)	0%	40 days	Thu 9/16/21	Wed 11/10/21	[Gantt bar from Sep 16, 2021 to Nov 10, 2021]																											
12	*ATT Rod Conduit, Pull Wire, Set Pedestals	0%	90 days	Thu 11/11/21	Wed 3/16/22	[Gantt bar from Nov 11, 2021 to Mar 16, 2022]																											
13	*Comcast Pull Wire, Set Pedestals	0%	90 days	Fri 11/12/21	Thu 3/17/22	[Gantt bar from Nov 12, 2021 to Mar 17, 2022]																											
14	Cut over / Overhead Removal (ATT/Comcast)	0%	34 days	Fri 2/11/22	Wed 3/30/22	[Gantt bar from Feb 11, 2022 to Mar 30, 2022]																											
15	Energize Underground (FPL)	0%	20 days	Thu 3/17/22	Wed 4/13/22	[Gantt bar from Mar 17, 2022 to Apr 13, 2022]																											
16	Secondary Service Switch Over (FPL)	0%	30 days	Tue 4/12/22	Mon 5/23/22	[Gantt bar from Apr 12, 2022 to May 23, 2022]																											

DATED 09/30/2020  
 PRELIMINARY SCHEDULE (SUBJECT TO CHANGE)





