

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2021												2022								
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
Pompano Beach Senior Activity Center						307	12-29-20	03-14-22	0	03-14-22, Pompano Beach Senior Activity Center																
Milestone Dashboard/ Executive Summary						307	12-29-20	03-14-22	0	03-14-22, Milestone Dashboard/ Executive Summary																
Primary Milestones						307	12-29-20	03-14-22	0	03-14-22, Primary Milestones																
SM-ONTN	OWNER ISSUES NTP	0	12-29-20		0	OWNER ISSUES NTP																				
SM-ANTN	PERMITTING IN PLACE FOR PRACTICAL NTP	0	03-29-21		0	PERMITTING IN PLACE FOR PRACTICAL NTP																				
FM-OTCO	SUBSTANTIAL COMPLETION/ TCO	0		01-14-22*	0	SUBSTANTIAL COMPLETION/ TCO																				
OPUNCH	OWNER PUNCH & CORRECT & FINAL CO REQUIREMENTS	40	01-17-22	03-11-22	0	OWNER PUNCH & CORRECT & FINAL CO REQUIREMENTS																				
FM-FINCOMP	FINAL COMPLETION	0	03-14-22		0	FINAL COMPLETION																				
Intermediate Milestones						105	05-07-21	10-06-21	0	10-06-21, Intermediate Milestones																
General						75	05-07-21	08-24-21	0	08-24-21, General																
IFM-FNDS	FOUNDATIONS COMPLETE	0	05-07-21		0	FOUNDATIONS COMPLETE																				
IFM-BLDGDRY	BUILDING DRY-IN	0		08-24-21	0	BUILDING DRY-IN																				
Lobby/Lounge, Reception & Restrooms						0	10-06-21	10-06-21	0	10-06-21, Lobby/Lounge, Reception & Restrooms																
IFM-HARDCEIL-ROUGH	ROUGH-INS COMPLETE	0		10-06-21	0	ROUGH-INS COMPLETE																				
Permitting						63	12-29-20	03-26-21	0	03-26-21, Permitting																
PERMIT-100	LAND DISTURBANCE PERMIT	63	12-29-20	03-26-21	0	LAND DISTURBANCE PERMIT																				
PERMIT-110	SITE IMPROVEMENT PERMIT	63	12-29-20	03-26-21	0	SITE IMPROVEMENT PERMIT																				
PERMIT-120	BUILDING PERMIT	63	12-29-20	03-26-21	0	BUILDING PERMIT																				
PERMIT-130	FOUNDATION PERMIT	63	12-29-20	03-26-21	0	FOUNDATION PERMIT																				
PERMIT-140	IRRIGATION METER PERMIT	63	12-29-20	03-26-21	0	IRRIGATION METER PERMIT																				
Sitework, Site Utilities & MLK Entry Roundabout						15	03-29-21	04-16-21	0	04-16-21, Sitework, Site Utilities & MLK Entry Roundabout																
Initial Sitework						15	03-29-21	04-16-21	0	04-16-21, Initial Sitework																
SITWORK-100	MOBILIZE	5	03-29-21	04-02-21	0	MOBILIZE																				
SITWORK-120	SURVEY/LAYOUT	5	03-29-21	04-02-21	0	SURVEY/LAYOUT																				
SITWORK-140	CUT/ FILL/ COMPACT	10	04-05-21	04-16-21	0	CUT/ FILL/ COMPACT																				
Foundations & Stem Walls						25	04-19-21	05-21-21	0	05-21-21, Foundations & Stem Walls																
FNDTS-100	FOUNDATIONS, SHEAR WALLS & STEM WALLS - @ AREA NORTHWEST (CLMN. LINES A-E BTWN. 1-6)	5	04-19-21	04-23-21	0	FOUNDATIONS, SHEAR WALLS & STEM WALLS - @ AREA NORTHWEST (CLMN. LINES A-E BTWN. 1-6)																				
FNDTS-110	FOUNDATIONS & STEM WALLS - @ AREA SOUTH AND DUMPSTERS (CLMN. LINES A-H BTWN. 6.5-10)	5	04-26-21	04-30-21	0	FOUNDATIONS & STEM WALLS - @ AREA SOUTH AND DUMPSTERS (CLMN. LINES A-H BTWN. 6.5-10)																				
FNDTS-120	FOUNDATIONS & STEM WALLS - @ AREA NORTHEAST (CLMN. LINES E-J BTWN. 1-6.5)	5	05-03-21	05-07-21	0	FOUNDATIONS & STEM WALLS - @ AREA NORTHEAST (CLMN. LINES E-J BTWN. 1-6.5)																				
FNDTS-130	U/G PLUMBING ROUGH-IN & INSPECTION	10	05-10-21	05-21-21	0	U/G PLUMBING ROUGH-IN & INSPECTION																				
FNDTS-140	U/G ELECTRICAL ROUGH-IN & INSPECTION	10	05-10-21	05-21-21	0	U/G ELECTRICAL ROUGH-IN & INSPECTION																				
Structure & SOG						55	05-24-21	08-10-21	0	08-10-21, Structure & SOG																
STRUCT-100	FORM, REBAR, POUR CONCRETE COLUMNS - @ AREA NORTHWEST (CLMN. LINES A-E BTWN. 1-6.5)	10	05-24-21	06-07-21	0	FORM, REBAR, POUR CONCRETE COLUMNS - @ AREA NORTHWEST (CLMN. LINES A-E BTWN. 1-6.5)																				
STRUCT-110	ERECT STEEL COLUMNS - @ AREA NORTHWEST (CLMN. LINES A-E BTWN. 1-6.5)	10	05-24-21	06-07-21	0	ERECT STEEL COLUMNS - @ AREA NORTHWEST (CLMN. LINES A-E BTWN. 1-6.5)																				
STRUCT-120	FORM, REBAR, POUR CONCRETE COLUMNS - AT AREA SOUTH (CLMN. LINES A-H BTWN. 6.5-10)	10	06-08-21	06-21-21	0	FORM, REBAR, POUR CONCRETE COLUMNS - AT AREA SOUTH (CLMN. LINES A-H BTWN. 6.5-10)																				
STRUCT-130	ERECT STEEL COLUMNS - AT AREA SOUTH (CLMN. LINES A-H BTWN. 6.5-10)	10	06-08-21	06-21-21	0	ERECT STEEL COLUMNS - AT AREA SOUTH (CLMN. LINES A-H BTWN. 6.5-10)																				
STRUCT-140	FORM, REBAR, POUR CONCRETE COLUMNS - @ AREA NORTHEAST (CLMN. LINES E-J BTWN. 1-6.5)	10	06-22-21	07-06-21	0	FORM, REBAR, POUR CONCRETE COLUMNS - @ AREA NORTHEAST (CLMN. LINES E-J BTWN. 1-6.5)																				
STRUCT-150	ERECT STEEL COLUMNS - @ AREA NORTHEAST (CLMN. LINES E-J BTWN. 1-6.5)	10	06-22-21	07-06-21	0	ERECT STEEL COLUMNS - @ AREA NORTHEAST (CLMN. LINES E-J BTWN. 1-6.5)																				
STRUCT-160	LOWER ROOF BEAMS & BRIDGING	5	07-07-21	07-13-21	0	LOWER ROOF BEAMS & BRIDGING																				
STRUCT-170	LOWER ROOF METAL DECK	5	07-14-21	07-20-21	0	LOWER ROOF METAL DECK																				
STRUCT-180	INSTALL ROOF DRAINS @ LOWER ROOF	2	07-15-21	07-16-21	0	INSTALL ROOF DRAINS @ LOWER ROOF																				
STRUCT-200	ERECT STEEL COLUMNS TO UPPER ROOF	5	07-21-21	07-27-21	0	ERECT STEEL COLUMNS TO UPPER ROOF																				
STRUCT-240	UPPPER ROOF BEAMS & BRIDGING	5	07-28-21	08-03-21	0	UPPPER ROOF BEAMS & BRIDGING																				
STRUCT-260	UPPER ROOF METAL DECK	5	08-04-21	08-10-21	0	UPPER ROOF METAL DECK																				
Exterior						10	08-11-21	08-24-21	0	08-24-21, Exterior																

█ Remaining Level of Effort █ Actual Work █ Remaining Work █ Critical Remaining Work
◆ Milestone



Date	Revision	Checked	Approved
12-30-20	SD - Draft in Process	ARN	
01-11-21	SD - Draft in Process	ARN	
01-24-21	SD - Draft in Process	ARN	
01-29-21	SD - Draft in Process	ARN	
02-07-21	SD - Draft in Process	ARN	

