

Activity ID	Activity Name	Planned Duration	Remaining Duration	Duration At Completion	Start	Finish	TRADE	Total Float	2020												2021														
									Oct	N	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	S	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	N	Dec
									Terra Mar Bridge - Baseline (No Watermain work)		308	308	308	03-Aug-20	18-Oct-21		0																		
MILESTONES (Calendar Days)		308	308	308	03-Aug-20	18-Oct-21		0																											
MS-0000	Overall Project Duration (Calendar Days)	442	442	442	03-Aug-20	18-Oct-21		0	Overall Project Duration (Calendar Days)																										
MS-0010	Project Start	0	0	0	03-Aug-20			0	Project Start																										
MS-0120	COPB Issues Building Permit	0	0	0		24-Dec-20		0	COPB Issues Building Permit																										
MS-1000	Construction Start	0	0	0	28-Dec-20			25	Construction Start																										
MS-0002	Construction Duration (Calendar Days)	295	295	295	28-Dec-20	18-Oct-21		0	Construction Duration (Calendar Days)																										
MS-9020	Substantial Completion	0	0	0		27-Sep-21		0	Substantial Completion																										
MS-9999	Final Completion	0	0	0		18-Oct-21		0	Final Completion																										
PRECONSTRUCTION		186	186	186	03-Aug-20	26-Apr-21		122																											
GMP		73	73	73	03-Aug-20	12-Nov-20		28																											
0010	GMP - Based off of 60% CD's Submitted to COPB	5	5	5	03-Aug-20	07-Aug-20		28	GMP - Based off of 60% CD's Submitted to COPB																										
0020	COPB Reviews GMP	5	5	5	10-Aug-20	14-Aug-20		28	COPB Reviews GMP																										
0030	City Issues GMP Amendment	5	5	5	17-Aug-20	21-Aug-20		28	City Issues GMP Amendment																										
0032	GMP - WT Reviews / Signs Final GMP Amend	30	30	30	24-Aug-20	05-Oct-20		28	GMP - WT Reviews / Signs Final GMP Amend																										
0034	1st Reading - GMP Amendment	3	3	3	06-Oct-20*	08-Oct-20		28	1st Reading - GMP Amendment																										
0036	2nd Reading - GMP Amendment	10	10	10	09-Oct-20*	22-Oct-20		28	2nd Reading - GMP Amendment																										
0040	City Awards WT's GMP Contract & NTP	15	15	15	23-Oct-20	12-Nov-20		28	City Awards WT's GMP Contract & NTP																										
Permitting		101	101	101	03-Aug-20	24-Dec-20		0																											
0100	Design Team Issues 100% Permit Drawings	45	45	45	03-Aug-20	05-Oct-20		0	Design Team Issues 100% Permit Drawings																										
0105	WT Submits 100% Permit Dwgs to COPB	10	10	10	06-Oct-20	19-Oct-20		0	WT Submits 100% Permit Dwgs to COPB																										
0110	COPB Bldg Dept for Review / Approval of 100% Permit Dwgs	45	45	45	20-Oct-20	23-Dec-20		0	COPB Bldg Dept for Review / Approval of 100% Permit Dwgs																										
0120	COPB Issues Building Permit	1	1	1	24-Dec-20	24-Dec-20		0	COPB Issues Building Permit																										
Procurement		85	85	85	28-Dec-20	26-Apr-21		122																											
Awards		20	20	20	28-Dec-20	25-Jan-21		162																											
0500	WT Awards Bridge Subcontractor	5	5	5	28-Dec-20	04-Jan-21		0	WT Awards Bridge Subcontractor																										
0530	WT Awards Electrical Subcontractor	5	5	5	05-Jan-21	11-Jan-21		42	WT Awards Electrical Subcontractor																										
0540	WT Awards Artist Subcontractor	5	5	5	12-Jan-21	18-Jan-21		102	WT Awards Artist Subcontractor																										
0520	WT Awards Landscaping Subcontractor	5	5	5	19-Jan-21	25-Jan-21		162	WT Awards Landscaping Subcontractor																										
Submittals		25	25	25	05-Jan-21	08-Feb-21		162																											
0500.1	WT Submits Bridge Summittals to EOR	10	10	10	05-Jan-21	18-Jan-21		0	WT Submits Bridge Summittals to EOR																										
0530.1	WT Submits Electrical Summittals to EOR	10	10	10	12-Jan-21	25-Jan-21		42	WT Submits Electrical Summittals to EOR																										
0540.1	WT Submits Artist Summittals to EOR	10	10	10	19-Jan-21	01-Feb-21		102	WT Submits Artist Summittals to EOR																										
0520.1	WT Submits Landscaping Summittals to EOR	10	10	10	26-Jan-21	08-Feb-21		162	WT Submits Landscaping Summittals to EOR																										
Review / Approvals		25	25	25	19-Jan-21	22-Feb-21		162																											
0500.2	EOR Review / Approve Bridge Submittals	10	10	10	19-Jan-21	01-Feb-21		0	EOR Review / Approve Bridge Submittals																										
0530.2	EOR Review / Approve Electrical Submittals	10	10	10	26-Jan-21	08-Feb-21		42	EOR Review / Approve Electrical Submittals																										
0540.2	EOR Review / Approve Artist Submittals	10	10	10	02-Feb-21	15-Feb-21		102	EOR Review / Approve Artist Submittals																										
0520.2	EOR Review / Approve Landscaping Submittals	10	10	10	09-Feb-21	22-Feb-21		162	EOR Review / Approve Landscaping Submittals																										
Procure		60	60	60	02-Feb-21	26-Apr-21		122																											
0520.3	Procure Seawall Panels	5	5	5	02-Feb-21	08-Feb-21		177	Procure Seawall Panels																										
0530.3	Procure Bridge Electrical Handrail	55	55	55	09-Feb-21	26-Apr-21		42	Procure Bridge Electrical Handrail																										
0540.3	Procure Bridge Artwork	20	20	20	16-Feb-21	15-Mar-21		102	Procure Bridge Artwork																										
0520.13	Procure Landscaping	5	5	5	23-Feb-21	01-Mar-21		162	Procure Landscaping																										
CONSTRUCTION (Work Days)		162	162	162	28-Dec-20	13-Aug-21		0																											
Project Start-up		10	10	10	28-Dec-20	11-Jan-21		71																											
1000	Mobilization	10	10	10	28-Dec-20	11-Jan-21		25	Mobilization																										
1010	Test Holes	5	5	5	28-Dec-20	04-Jan-21		76	Test Holes																										
1020	Install Tree Protection	1	1	1	28-Dec-20	28-Dec-20		25	Install Tree Protection																										
Bridge work		137	137	137	02-Feb-21	13-Aug-21		0																											
4000	Setup Bridge MOT	1	1	1	02-Feb-21	02-Feb-21		0	Setup Bridge MOT																										
Pile Cap Remediation (3 Total)		54	54	54	03-Feb-21	19-Apr-21		0																											
PC1 -0900	P-Cap 1 - Install Debris cage/work Platform	5	5	5	03-Feb-21	09-Feb-21		0	P-Cap 1 - Install Debris cage/work Platform																										
PC1 -1000	P-Cap 1 - Saw / Chip / Demo concrete to expose steel	5	5	5	10-Feb-21	16-Feb-21		0	P-Cap 1 - Saw / Chip / Demo concrete to expose steel																										

Start: 03-Aug-20 Finish: 18-Oct-21 Data Date: 03-Aug-20 Run Date: 02-Oct-20		<p align="center">The Whiting-Turner Contracting Co.</p> <p align="center">TMB-ONWM Terra Mar Bridge - Baseline (No Watermain work) 1 of 2</p> <p align="center">Detail Bar Chart W/ TF</p>
--------------------------------------------------------------------------------------	--	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

