pempano beach.

January 2023 Project Dashboard

Project 19357 McNab Rd and Bridge Improvements

Prime Consultant:

Kimley » Horn

CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE
PROJECT MANAGER: FERNAND THONY, PE
CURRENT PHASE: Schematics /Construction Docs

DESIGN TEAM: KIMLEY HORN

CONSTRUCTION TEAM: BURKHARDT

APPROVED BUDGET: \$19,500,000.00

Module Road Bridge and Streetscape Improvements Aesthetics Aesthetics Aesthetics Aesthetics Aesthetics

PROJECT OBJECTIVES

The project main objectives include replacing the existing functionally obsolete bridge over C-14 on McNab Road and beautifying McNab Road corridor between Federal Highway and South Cypress Creek Road. The project will modernize the area by laying new paving, related drainage improvements, ADA sidewalks, street and pedestrian lighting, landscaping, bus shelters/benches and street furnishings.

PROJECT UPDATES

Legal department continues to work on agreements. Design team is coordinating efforts to finalize permits with South Florida Water Management District. Contractor is pricing out different elements of construction and assembling GMP. Paperwork is expected to be available by mid-March.

PROJECT SCHEDULE MILESTONES

*** Schedule has been extended due to bridge scope change

DESIGN PHASE: Begins May 2019 Ends: July 2021

There are 5 phases before starting construction.

1. Concept Phase

2. Schematic Phase (Bridge)

3. Design Development Phase

4. Construction Documents (Roadway)

5. Permitting for Construction

CONSTRUCTION PHASE: Start date: (Varied) End date: 31-Aug-24

McNub Road Bridge and Streetscape Improvements Design Considerations

Bridge Geometry Aesthetics Traffic control Resident and Business Access

Utilities Environmental Permitting Pedestrian Accommodations Construction Operations Landscaping

Bridge Structure

Functionally Obsolete Structurally Deficient



PROJECT SITE LOCATION

