



January 2023 Project Dashboard

Project 19367 Mitchell Moore Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVIH

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WALTERS- ZACKRIA ARCHITECTS

CONSTRUCTION TEAM: SHIFF CONSTRUCTION

APPROVED BUDGET: **\$2,831,880**

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

Upgrades to this facility built in 1991 will include replacement of a grass field with synthetic (field turf), a new scoreboard, new fencing , a walking path, and shade structures over the bleacher area.

PROJECT UPDATES

Project is complete. Grand opening took place as planned on December 27.



PROJECT SCHEDULE NOTES

DESIGN PHASE: Begins May 2019 Ends: January 2021

CONSTRUCTION PHASE Start date: February 2021- End date June 2022 (substantial completion)
CCTV camera installation and construction of the new walking pathway were completed during July 2022

PROJECT SITE LOCATION

