



January 2024 Project Dashboard  
Project 19374 Fire Station 52 and Fuel Depot

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST CONSTRUCTION

CONSTRUCTION TEAM: WEST CONSTRUCTION

APPROVED BUDGET: \$5,723,369.00

PROJECT RENDERINGS



PROJECT OBJECTIVES

Replace the existing, outdated 41-year old fire station that services Palm Aire and Collier City with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

PROJECT UPDATES

Project Updates: Last month the contractor installed the roofing trusses on the building and the apparatus bay. On this month the roof truss system was completed. Roof installation continued including decking, flat roof area for rooftop AC units, as well as the rest of the framing. Drainage and catch basins installation is mostly complete. Drains and u-channels at the apparatus bay are also intalled and ready to receive the concrete slab. The electrical sub-contractor completed installing all metal electrical conduits and wall outlets boxes on the first floor. Mechanical rough and duct work is progressing on the first floor. The fire sprinkler sub-contractor started installation of the primary and secondary fire lines on the first floor. Framing is also started on the second floor. The general contractor crews completed the concrete pour for the fire tower and the porch beams. The welding and fabricating contractor completed the roof truss support beams for installation on the 2nd floor metal deck. The FPL crew have installed the transformer along the east side of the building and ran cables and energized the transformer box. Ground preparation for the Fuel Depot is mostly complete.

PROJECT SCHEDULE & LOCATION MAP

CONSTRUCTION

Start Jan 2023 Ends: Sept 2024



CONSTRUCTION PHOTOS

