



January 2024 Project Dashboard

Project 19377 Ocean Rescue Headquarters and Lifeguard Stations

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: FERNAND THONY

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: \$2,950,009.00

CONSTRUCTION PHOTOS



PROJECT OBJECTIVES

Create a new and modern facility for the Ocean Rescue Team and headquarters. Create a large conference room on the second floor.

PROJECT UPDATES

Project is complete. Awaiting County sign-off (drainage) and Zoning Final. No remaining issues to resolve. The new windows facing eastward are done. Furniture has been ordered. Project will receive a Certificate of Occupancy late February 2024, early March.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: Sept 2021

CONSTRUCTION PHASE:

Start date March 2022- End date February 2024
Substantial Completion anticipated September 2023

PROJECT LOCATION



PROJECT RENDERINGS

