pempano beach.

June/July 2022 Project Dashboard

Project 19357 McNab Rd and Bridge Improvements

Prime Consultant:

Kimley » Horn

CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE
PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: SCHEMATICS & CONSTRUCTION DOCS

DESIGN TEAM: KIMLEY HORN

CONSTRUCTION TEAM: BURKHARDT

APPROVED BUDGET: \$12,131,875.00



PROJECT OBJECTIVES

The project main objectives include replacing the existing functionally obsolete bridge over C-14 on McNab Road and beautifying McNab Road corridor between Federal Highway and South Cypress Creek Road. The project will modernize the area by laying new paving, related drainage improvements, ADA sidewalks, street and pedestrian lighting, landscaping, bus shelters/benches and street furnishings.

PROJECT UPDATES

Design team continues to coordinate plans with outside government agencies. Designer and staff attended a pre-construction conference with South Florida Water Management District staff ahead of permit issuance. The design team continues to work with the construction manager to determine the best course of action for the partial removal of the bridge (temporary road closures, etc.).

PROJECT SCHEDULE MILESTONES

*** Schedule has been extended due to bridge scope change

DESIGN PHASE: Begins May 2019 Ends: July 2021

There are 5 phases before starting construction.

1. Concept Phase

2. Schematic Phase (Bridge)

3. Design Development Phase

4. Construction Documents (Roadway)

5. Permitting for Construction

CONSTRUCTION PHASE: Start date: (Varied) End date: 31-Aug-24

Design Considerations Bridge Geometry Aesthetics Traffic control Resident and Business Access Utilities Environmental Permitting Pedestrian Accommodations Construction Operations Landscaping



PROJECT SITE LOCATION

