

## June/July 2022 Project Dashboard

### Project 19362 McNair Park Improvements

#### Prime Consultant:



#### CMAR:



#### City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: BERMELO AJAMIL

CONSTRUCTION TEAM: KAUFMAN LYNN

APPROVED BUDGET: \$10,752,857

#### CONSTRUCTION PHOTOS



#### PROJECT OBJECTIVES

Expand, renovate and equip this multi-functional facility to include lighted synthetic football/soccer field, running track, tennis court, basketball court, playground with water features to include splash pad, meeting rooms, concession and senior center.

#### PROJECT & SCHEDULE UPDATES

Project is under construction approaching final inspections of playground, main field, lighting, and clubhouse. Bathrooms are done. Lobby of new clubhouse has been completed with new tiling and exercise equipment.

The north Olympic track is under construction awaiting the installation of new asphalt and striping. South should be done by 9/30 and north by 11/15.



#### UPCOMING SCHEDULE TASKS:

Bleacher Slabs	7	11-May-22	19-May-22
Civil Structure Installation	10	12-May-22	25-May-22
Track Limerock	10	12-May-22	25-May-22
Track Asphalt 1st lift	4	26-May-22	01-Jun-22
Musco Installation	20	02-Jun-22	29-Jun-22
Track Asphalt 2nd lift	4	02-Jun-22	07-Jun-22
Track Asphalt Cure Time	30	08-Jun-22	20-Jul-22
Long Jump Area (Grade/Compact/Limerock/Concrete)	10	30-Jun-22	14-Jul-22
Fire Access "Pad" (Grade/Compact/Limerock/Concrete)	7	15-Jul-22	25-Jul-22
Track Surfacing Install	22	21-Jul-22	19-Aug-22
Landscaping/Final Sodding	15	21-Jul-22	10-Aug-22
Bleacher Install	3	29-Jul-22	02-Aug-22
Concrete Pad Grading/Layout/Install for Storage Shelter	5	22-Aug-22	26-Aug-22
Modular Storage Shelter Install & Hookup	12	29-Aug-22	14-Sep-22

**Final inspection (this phase) estimated by end of Sept 2022**

