



June/July 2022 Project Dashboard

Project 19363 Amphitheater Improvements

Design/ Build

BIG SPAN
STRUCTURES



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: BIG SPAN

CONSTRUCTION TEAM: RECREATIONAL DESIGN & CONSTRUCTION

APPROVED BUDGET: **\$3,497,974.12**

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

Construct an open-air shade structure over the amphitheater seating area which was built in 1990. Rebuild North and East plaza to more attractive standards. New Pavement design and repaint the building with new colors.

PROJECT UPDATES

This project is substantially complete since February. Contractor is working on repairs "after the fact" including replacement of damaged fabric material and repainting and will continue to maintain and until the project's warranty is expired.



PROJECT SCHEDULE NOTES

DESIGN/BUILD: December 2019 to September 2021

CONSTRUCTION: Final Completion date TBD

PROJECT SITE LOCATION

