



June/July 2022 Project Dashboard

Project 19368 North Pompano Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH

CONSTRUCTION TEAM: WEST CONSTRUCTION

APPROVED BUDGET: **\$3,885,163**

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

This project includes renovation of the existing park facility to include upgraded and new lighted synthetic rectangular fields (soccer, football and baseball), expanded parking areas, concessions, new passive recreational areas, such as picnic lawn, new landscaping, access control, pedestrian paths.

PROJECT UPDATES

Final curb construction and sidewalks placement taking place
Landscaping contractor working on completing planting installation
Second lift asphalt laid at parking areas
Parking lots stripping and signage completed
Electrical lighting and main service installation inspected and in place
Northern half of project site substantially completed and pending on punch list
Overall project schedule delayed by 4-6 weeks due to materials delivery issues and market scarcity.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: November 2020
There are 5 phases before starting construction.
1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents
5. Construction Permitting

CONSTRUCTION PHASE Start date April 2021- End date September 2023



PROJECT SITE LOCATION

