

June/July 2022 Project Dashboard

Project 19369 New Senior Activity Center

Prime Consultant:







City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH PROJECT MANAGER: ARTHUR CANTERO, PE CURRENT PHASE: CONSTRUCTION

> **DESIGN TEAM: BERMELLO AJAMIL** CONSTRUCTION TEAM: VERDEX

> > APPROVED BUDGET:

\$4,957,382.00

PROJECT OBJECTIVES

To construct the first senior activity center in the City of Pompano Beach in response to the increasing demands of senior activity programs in the northwest sector of city. To promote and inspire activities that encourage involvement from the community in a supported environment.

PROJECT UPDATES

Project is substantially complete. Contractor is working on punchlist items and preparing to finalize landscape and the entrance off of MLK Boulevard. The entrance, which is shared with the residential community to the east, was recently approved by Broward County but final paperwork has not been delivered to the City. Without the paperwork, the contractor is unable to get a C.O.

CONSTRUCTION PROGRESS



Pompano Beach Senior Activity Center

Print #220323214 Date: 03/23/22
Lat/Lon: 26.241492 -80.149971
Order No. 72939
Aerial Photography, Inc. 954-568-0484

UPCOMING PROJECT SCHEDULE MILESTONES

Intermediate Milestones		65	01-07-22	04-08-22
General		35	02-17-22	04-06-22
IFM-HVACSTART	HVACSTARTUP	0	02-17-22	
IFM-CONDAIR	CONDITIONEDAIR	0		02-18-22
IFM-PARKING	PARKING COMPLETE	0		03-25-22
IFM-HRDSCLNDSC	HARDSCAPE LANDSCAPE COMPLETE	0		04-06-22
Area South		0	01-07-22	01-07-22
IFM-SOUTH-ROUGHS	ROUGHINS COMPLETE	0		01-07-22
Area Center		0	01-19-22	01-19-22
IFM-CNTR-ROUGHS	ROUGHINS COMPLETE	0		01-19-22
Lobby/Lounge, Reception & Restrooms		51	01-27-22	04-08-22
IFM-HARDCEIL-ROUGHS	ROUGHINS COMPLETE	0		01-27-22
IFM-HARDCEIL-FINISH	FINISHES COMPLETE	0		04-08-22
Area North		0	02-07-22	02-07-22
IFM-NORTH-ROUGHS	ROUGHINS COMPLETE	0		02-07-22
FM-OTCO	SUBSTANTIAL COMPLETION/TCO		0	
SM-OWNERFFE	OWNERFF&E		0	05-19-22
SM-OWNERMOVEIN	OWNERMOVE-IN		0	05-19-22
OPUNCH	OWNER PUNCH & CORRECT & FINAL CO REQUIREMENTS		40	05-19-22

RENDERINGS





FINAL COMPLETION ESTIMATED 30 SEPT 2022





