

# June 2023 - Project Dashboard **Project 19355 Dixie Hwy Improvements**

# Prime Consultant: Kimley » Horn



#### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE PROJECT MANAGER: FERNAND THONY, PE **CURRENT PHASE: CONSTRUCTION** DESIGN TEAM: KIMLEY HORN

CONSTRUCTION TEAM: WHITING-TURNER

## Segment 1 (project complete - \$9.3 million) - Segment 2: \$45,632,432,00

## PROJECT OBJECTIVES

Upgrade the Dixie Highway corridor from McNab Road to Sample Road, including roadway crossing improvements, bicycle lanes, medians, sidewalks, lighting, landscaping, street furniture and other streetscape improvements. Project comprises 3 segments. Segment 1- Mc Nab Road to SW 3rd street (completed). Segment 2 (SW 3rd street to NW 10 Street) and Segment 3 (NW 10 street to Sample road).

#### PROJECT UPDATES

Construction activities are ongoing and on schedule.

West Atlantic Blvd (EB) - Crews completed the silver cells and prepared the limerock base for the future sidewalk. East Atlantic Blvd (EB), stormdrainage structures installation completed, median work and partial turning lanes at S Cypress have been constructed.

Dixie Highway (NB) curb construction progressing between SW 2nd st and Atlantic. Sidewalk construction and pavers installation started between Atlantic and NE 10 St. FPL has also began installation of light poles along Dixie Highway for the proposed roadway lighting upgrade.

Project team is monitoring MOT daily and working BSO to improve safety/mitigate traffic impacts. as well as publicize updates/bulletins to the general public.

#### PROJECT NOTES

#### FINANCIALS

Current Contract Total Amount - \$45,632,432.18

Pending Scope Changes-None.

WT Approximate Gross Cost to Date - \$11.108,812.

Percent Complete - 22% (6 months complete of the 31 months project schedule)

### **NEXT STEPS**

Atlantic Westbound Outsidelane between Dixie Highway and S Cypress work is scheduled next. MOT will be shiftet south to accommodate the work which will include demolition and stormwater structures installation for the next few weeks







