

### Project 19377 Ocean Rescue Headquarters and Lifeguard Stations

#### Design Build:



#### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: FERNAND THONY

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: \$2,950,009.00

#### CONSTRUCTION PHOTOS



#### PROJECT OBJECTIVES

Enhance public safety on the beach by replacing four (4) older, outdated lifeguard towers and modernizing the existing Ocean Rescue Building. An additional four (4) lifeguard towers were commissioned to be constructed at the same time utilizing CIP funding. Expansion of building to include a second floor. The second floor addition will support the existing Ocean Rescue services and enable the facility to increase usability to include a large meeting/training room.

#### PROJECT UPDATES

Project is nearing final phase. Building exterior coating and paint approximately 90% completed pending decorative accents and signage. Crews are working on final electrical and elevator installation phase which are expected to be completed by late July/early August 2023.

#### PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: Sept 2021

#### CONSTRUCTION PHASE:

Start date March 2022- End date April 2024

Substantial Completion anticipated November 2023

#### PROJECT LOCATION



#### PROJECT RENDERINGS

