



May 2022 Project Dashboard

Project 19358 Palm Aire Neighborhood Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: SCHEMATICS & CONSTRUCTION DOCS

DESIGN TEAM: T.Y. LIN

CONSTRUCTION TEAM: WHITING TURNER

APPROVED BUDGET: \$3,891,316.00

PROJECT PHOTOS



PROJECT OBJECTIVES

Improvements for two bridges spanning the C-14 Cypress Creek Canal: The N Palm Aire Dr bridge from Oaks Dr intersection to S Palm Aire Dr intersection, and the W Palm Aire Dr bridge (nearest the Herb Skolnick Center). Improvements include new pedestrian lighting, landscaping, and widened sidewalks. There will also be a new pedestrian trail, extending along the canal west side (adjacent to Oaks drive) and east side (N Palm Aire Dr). A short section which may extend into the Skolnick Center is also considered as an alternate subject to funding.

PROJECT UPDATES

- Keith vac truck and crew on site at the West end of the North bridge, performing soft excavations and marking out all buried utilities in the areas surrounding the bridge
- Both the West and East ends of the South bridge have been blocked off
- The West approach of the South bridge has now been milled to the edge of pavement
- All milling work has been completed on the deck and both approaches of the South bridge
- Local traffic is being re-routed to the North bridge
- All tree protection area fencing is still in place, as are the silt fencing and both turbidity barriers for the South bridge
- Impacted sidewalks are still blocked off



PROJECT SCHEDULE MILESTONES AND LOCATION

DESIGN PHASE: Begins May 2019 Ends: July 2021

There are 5 phases before starting construction:

1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents
5. Permitting for Construction

CONSTRUCTION PHASE: Start dates: May-22 (West), Feb-23 (North) End dates: West bridge Jan-23, North bridge Feb-24

