



May 2022 Project Dashboard

Project 19367 Mitchell Moore Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WALTERS- ZACKRIA ARCHITECTS

CONSTRUCTION TEAM: SHIFF CONSTRUCTION

APPROVED BUDGET: \$2,831,880

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

Upgrades to this facility built in 1991 will include replacement of a grass field with synthetic (field turf), a new scoreboard, bleachers and shade structures over the bleacher area.

PROJECT UPDATES

- The electrical contractor has completed installing the cameras around the park
- The sub-contractor Spada has completed all the perimeter sidewalk around the park
- Crews completed the last section of the sidewalks poured 500 linear feet and 40 cubic yards of concrete

PROJECT SCHEDULE NOTES

DESIGN PHASE: Begins May 2019 Ends: January 2021
There are 5 phases before starting construction:

1. Concept Phase	4. Construction Documents
2. Schematic Phase	5. Construction Permitting
3. Design Development Phase	

CONSTRUCTION PHASE Start date: February 2021- End date June 2022

PROJECT SITE LOCATION

