

### Design Build:



### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: \$5,746,703.00

### CONSTRUCTION PROGRESS



### PROJECT OBJECTIVES

Replace 38-year old fire station located at NW 3rd Avenue south of Copans Road with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

### PROJECT UPDATES

- The general contractor and sub-contractors continued working onsite
- The sub-contractor continued installing LVT flooring, decorative wall panels and molding around the edges on the 2nd floor of the building dining officer quarters and main hallway
- The sub-contractor completed installation of the security cameras in the apparatus bay and around the building
- The drainage crew connected the sewer main lines from the building to the lift station on the N.E corner
- The city utility crew completed the installation of the backflow meter, valve and 2-inch potable backflow preventer
- The window crew started installing the exterior window awning on the building
- The sub-contractor fabricated and installed the exhaust for the backup generator and vented outside the housing
- The contractor completed the east driveway rock base, the paving contractor paved the east driveway
- FPL has connected the main power supply to the fire station and tested the backup generator, transformer and approved of the connection

### PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: Sept 2020

There are 5 phases before starting construction:

1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents
5. Permitting for Construction

CONSTRUCTION PHASE: Start date October 2020- End date July 2022

