

October 2022 Project Dashboard

Project 19362 McNair Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: BERMELO AJAMIL

CONSTRUCTION TEAM: KAUFMAN LYNN

APPROVED BUDGET: \$10,752,857

CONSTRUCTION PHOTOS



PROJECT OBJECTIVES

Expand, renovate and equip this multi-functional facility to include lighted synthetic football/soccer field, running track, tennis court, basketball court, playground with water features to include splash pad, meeting rooms, concession and senior center.

PROJECT & SCHEDULE UPDATES

Project is under construction approaching final inspections and punchlist

items. Concession building completed waiting on a CO. Basket ball and final

landscape dressing expected to be completed in the next 30-45 days.

The north Olympic track is under construction awaiting the installation of

new asphalt and striping. Project completion is scheduled for February 2023

PROJECT LOCATION AND SITE RENDERING

