

Prime Consultant:

City of Pompano Beach

CONSTRUCTION PHOTOS



CMAR:



GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: BERMELO AJAMIL

CONSTRUCTION TEAM: KAUFMAN LYNN

APPROVED BUDGET: \$15,257,720

PROJECT OBJECTIVES

Expand, renovate and equip this multi-functional facility to include lighted synthetic football/soccer field, running track, tennis court, basketball court, playground with water features to include splash pad, meeting rooms, concession and senior center.

PROJECT & SCHEDULE UPDATES

Final inspections for the south half lead to Certificate of Completion.

CMAR is wrapping up inspections on the north half. Work continues on

basketball court and final grading. Park to be ready for October 8 game.

Project's final completion is expected by mid-November.

UPCOMING SCHEDULE TASKS:

Bleacher Slabs	7	11-May-22	19-May-22
Civil Structure Installation	10	12-May-22	25-May-22
Track Limerock	10	12-May-22	25-May-22
Track Asphalt 1st lift	4	26-May-22	01-Jun-22
Musco Installation	20	02-Jun-22	29-Jun-22
Track Asphalt 2nd lift	4	02-Jun-22	07-Jun-22
Track Asphalt Cure Time	30	08-Jun-22	20-Jul-22
Long Jump Area (Grade/Compact/Limerock/Concrete)	10	30-Jun-22	14-Jul-22
Fire Access "Pad" (Grade/Compact/Limerock/Concrete)	7	15-Jul-22	25-Jul-22
Track Surfacing Install	22	21-Jul-22	19-Aug-22
Landscaping/Final Sodding	15	21-Jul-22	10-Aug-22
Bleacher Install	3	29-Jul-22	02-Aug-22
Concrete Pad Grading/Layout/Install for Storage Shelter	5	22-Aug-22	26-Aug-22
Modular Storage Shelter Install & Hookup	12	29-Aug-22	14-Sep-22

Final inspection (this phase) estimated by end of Sept 2022

