



August/September 2022 Project Dashboard

Project 19368 North Pompano Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH

CONSTRUCTION TEAM: WEST CONSTRUCTION

APPROVED BUDGET: **\$4,461,809**

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

This project includes renovation of the existing park facility to include upgraded and new lighted synthetic rectangular fields (soccer, football and baseball), expanded parking areas, concessions, new passive recreational areas, such as picnic lawn, new landscaping, access control, pedestrian paths.

PROJECT UPDATES

Project is substantially complete pending final inspections and addressing punchlist items. The dog park area will likely be modified and the fence reused to save money. Plans to add a walking path on the north side continue and will likely be paired to new improvements to be added at a later date. Park is being used for football practice and official completion is planned for sometime in November.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: November 2020
There are 5 phases before starting construction.
1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents
5. Construction Permitting

CONSTRUCTION PHASE Start date April 2021- End date September 2023



PROJECT SITE LOCATION

