



August/September 2022 Project Dashboard

Project 19374 Fire Station 52 and Fuel Depot

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGERS: LISA CASTELLON and ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: \$5,723,369.00

PROJECT RENDERINGS



PROJECT OBJECTIVES

Replace the existing, outdated 41-year old fire station that services Palm Aire and Collier City with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

PUBLIC OUTREACH MEETING NO 1: 22-Apr-19 PUBLIC OUTREACH MEETING NO. 2: 31-Jul-19

COORDINATION/KICK OFF MEETING 11-Sep-19

PROJECT UPDATES

Permitting review is almost complete. Awaiting for Fuel Depot comments (Permit Application, etc.). Permit issuance expected in August. Team plans to start immediately after FS 61 receives final Certificate of Occupancy, likely in November. No new progress to report.

PROJECT SCHEDULE MILESTONES & LOCATION

DESIGN PHASE: Begins May 2019 Ends: March 2021

There are 5 phases before starting construction:

1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents
5. Construction Permitting

CONSTRUCTION PHASE: Anticipated Start date Aug 2022- End date Dec 2023

