pempano beach.

April 2023 Project Dashboard

Project 19357 McNab Rd and Bridge Improvements

Prime Consultant:

Kimley » Horn

CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE
PROJECT MANAGER: FERNAND THONY, PE
CURRENT PHASE: Schematics /Construction Docs

DESIGN TEAM: KIMLEY HORN
CONSTRUCTION TEAM: BURKHARDT

APPROVED BUDGET:

T: \$19,500,000.00

PROJECT PHOTOS Matich Read Bidge and Streetscape Improvements Aesthetics Aesthetics Aesthetics Aesthetics Aesthetics

PROJECT OBJECTIVES

The project main objectives include replacing the existing functionally obsolete bridge over C-14 on McNab Road and beautifying McNab Road corridor between Federal Highway and South Cypress Creek Road. The project will modernize the area by laying new paving, related drainage improvements, ADA sidewalks, street and pedestrian lighting, landscaping, bus shelters/benches and street furnishings.

PROJECT UPDATES

Agreements with Cypress Club and Cypress Landings are complete and approved by the HOAs. Brewfish is next. South Florida Water Management District (SFWMD) re-approved the plans and issued a permit. City's permit is next. The CMAR provided a "guess GMP" to raise the bridge. The price is higher than anticipated. Design team and staff are reviewing lines items. Utilities requested extenting the Force Main west of Cypress Road. Team is looking into design impacts and financials.

PROJECT SCHEDULE MILESTONES

*** Schedule has been extended due to bridge scope change

DESIGN PHASE: Begins May 2019 Ends: July 2021

There are 5 phases before starting construction.

1. Concept Phase

2. Schematic Phase (Bridge)

3. Design Development Phase

4. Construction Documents (Roadway)

5. Permitting for Construction

CONSTRUCTION PHASE: Start date: (Varied) End date: 31-Aug-24



Bric

Aesthetics Traffic control Resident and Business Access Utilities

Environmental Permitting Pedestrian Accommodations Construction Operations Landscaping

Design Considerations

Bridge Geometry

Bridge Structure

Functionally Obsolete Structurally Deficient



PROJECT SITE LOCATION

