

### April 2023 Project Dashboard

Project 19361 Terra Mar Dr Bridge Improvements - COMPLETED

**Prime Consultant:** 

Kimley » Horn

CMAR:



# **City of Pompano Beach**

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

**CURRENT PHASE: CONSTRUCTION** 

**DESIGN TEAM: KIMLEY HORN** 

CONSTRUCTION TEAM: WHITING TURNER

**APPROVED BUDGET:** \$1,072,984

4. Construction Documents

5. Construction Permitting

### **PROJECT PHOTOS**



# **PROJECT OBJECTIVES**

This project consists of improvements to Terra Mar Drive Bridge, built in 1981, based on FDOT's Bridge Management System report. Project includes replacement recommendations for the deck, repairs to the superstructure, and substructure, safety railings, utilities upgrade and aesthetics enhancement.

# PROJECT UPDATES

This project was completed June 2022

# PROJECT SCHEDULE NOTES

DESIGN PHASE: Begins May 2019 Ends: December 2020

There are 5 phases before starting construction:

1. Concept Phase

2. Schematic Phase

3. Design Development Phase

CONSTRUCTION PHASE: February 2021 - June 2022

# **EXISTING & CONCEPTUAL**



# **Bridge Structure**



### **PROJECT SITE LOCATION**