

2/10/2021

## N.E. 33RD STREET STREETScape IMPROVEMENTS PRELIMINARY CONSTRUCTION SCHEDULE

ID	Task Name	Duration	Start	Finish	Jan '21	Feb '21	Mar '21	Apr '21	May '21	Jun '21	Jul '21	Aug '21	Sep '21																						
					27	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22
1	<b>N.E. 33RD STREET STREETScape IMPROVEMENTS</b>	<b>180 days</b>	<b>Mon 1/25/21</b>	<b>Fri 10/1/21</b>																															
2	SHOP DRAWINGS/PERMITTING	14 days	Mon 1/25/21	Thu 2/11/21																															
3	MOT	162 days	Thu 2/11/21	Fri 9/24/21																															
4	NPDES	162 days	Thu 2/11/21	Fri 9/24/21																															
5	DEMOLITION/CLEARING AND GRUBBING	32 days	Thu 2/11/21	Fri 3/26/21																															
6	STORM DRAINAGE INSTALLATION	8 days	Mon 3/8/21	Wed 3/17/21																															
7	ELECTRICAL CONDUIT ROUGH-IN	20 days	Mon 3/15/21	Fri 4/9/21																															
8	IRRIGATION PIPING ROUGH IN	18 days	Mon 3/22/21	Wed 4/14/21																															
9	TRENCH RESTORATION	15 days	Mon 3/29/21	Fri 4/16/21																															
10	EXCAVATE/GRADE FOR SIDEWALKS	20 days	Thu 4/15/21	Wed 5/12/21																															
11	CONCRETE CURB CONSTRUCTION	24 days	Thu 5/13/21	Tue 6/15/21																															
12	SUBGRADE AND BASE ROADWAY CONSTRUCTION	10 days	Mon 6/7/21	Fri 6/18/21																															
13	CONCRETE SIDEWALK CONSTRUCTION	24 days	Mon 6/7/21	Thu 7/8/21																															
14	EARTHWORK AND GRADING FOR SWALES	10 days	Mon 6/28/21	Fri 7/9/21																															
15	MILL AND RESURFACE ROADWAY-1ST LIFT OF ASPHALT	14 days	Fri 7/9/21	Wed 7/28/21																															
16	LIGHTPOLE AND HANDHOLE INSTALLATION	7 days	Thu 7/29/21	Fri 8/6/21																															
17	LANDSCAPE AND IRRIGATION	14 days	Sat 8/7/21	Wed 8/25/21																															
18	FINAL LIFT OF ASPHALT	10 days	Thu 8/26/21	Wed 9/8/21																															
19	SIGNAGE AND STRIPING	5 days	Thu 9/9/21	Wed 9/15/21																															
20	FINAL CONSTRUCTION CLEAN/PUNCHOUT	4 days	Thu 9/16/21	Tue 9/21/21																															
21	SUBSTANTIAL COMPLETION WALKTHROUGH	4 days	Wed 9/22/21	Mon 9/27/21																															

