

Project Schedule: GO BOND #20-6681 North Pompano Park Improvements (19368)

| ID | Task Mode | Task Name | Duration | Start | Finish | % Complete | Mar '21 | Apr '21 | May '21 | Jun '21 | Jul '21 | Aug '21 | Sep '21 | Oct '21 | Nov '21 | Dec '21 | Jan '22 | Feb '22 | | | | | | |
|----|-----------|--------------------------------|-----------------|--------------------|---------------------|------------|--|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|--|--|--|--|--|--|
| | | | | | | | Gantt Chart | | | | | | | | | | | | | | | | | |
| 1 | | Construction | 182 days | Mon 3/29/21 | Wed 12/8/21 | 0% | [Gantt bar for Construction from 3/29/21 to 12/8/21] | | | | | | | | | | | | | | | | | |
| 2 | | NTP | 1 day | Mon 3/29/21 | Mon 3/29/21 | 0% | [Gantt bar for NTP on 3/29/21] | | | | | | | | | | | | | | | | | |
| 3 | | Mobilization | 1 day | Tue 3/30/21 | Tue 3/30/21 | 0% | [Gantt bar for Mobilization on 3/30/21] | | | | | | | | | | | | | | | | | |
| 4 | | Setup Controls | 2 days | Wed 3/31/21 | Thu 4/1/21 | 0% | [Gantt bar for Setup Controls from 3/31/21 to 4/1/21] | | | | | | | | | | | | | | | | | |
| 5 | | Tree Protection | 5 days | Wed 3/31/21 | Tue 4/6/21 | 0% | [Gantt bar for Tree Protection from 3/31/21 to 4/6/21] | | | | | | | | | | | | | | | | | |
| 6 | | Erosion Control | 1 day | Wed 3/31/21 | Wed 3/31/21 | 0% | [Gantt bar for Erosion Control on 3/31/21] | | | | | | | | | | | | | | | | | |
| 7 | | Demolition | 14 days | Thu 4/1/21 | Tue 4/20/21 | 0% | [Gantt bar for Demolition from 4/1/21 to 4/20/21] | | | | | | | | | | | | | | | | | |
| 8 | | Relocate Bleachers and benches | 1 day | Thu 4/1/21 | Thu 4/1/21 | 0% | [Gantt bar for Relocate Bleachers and benches on 4/1/21] | | | | | | | | | | | | | | | | | |
| 9 | | Tree removal | 4 days | Wed 4/7/21 | Mon 4/12/21 | 0% | [Gantt bar for Tree removal from 4/7/21 to 4/12/21] | | | | | | | | | | | | | | | | | |
| 10 | | Demo existing fence | 4 days | Thu 4/1/21 | Tue 4/6/21 | 0% | [Gantt bar for Demo existing fence from 4/1/21 to 4/6/21] | | | | | | | | | | | | | | | | | |
| 11 | | Demo dogout structures | 3 days | Tue 4/13/21 | Thu 4/15/21 | 0% | [Gantt bar for Demo dogout structures from 4/13/21 to 4/15/21] | | | | | | | | | | | | | | | | | |
| 12 | | Demo light poles | 3 days | Tue 4/13/21 | Thu 4/15/21 | 0% | [Gantt bar for Demo light poles from 4/13/21 to 4/15/21] | | | | | | | | | | | | | | | | | |
| 13 | | Demo concrete pavement | 3 days | Fri 4/16/21 | Tue 4/20/21 | 0% | [Gantt bar for Demo concrete pavement from 4/16/21 to 4/20/21] | | | | | | | | | | | | | | | | | |
| 14 | | Demo Scoreboard | 1 day | Fri 4/16/21 | Fri 4/16/21 | 0% | [Gantt bar for Demo Scoreboard on 4/16/21] | | | | | | | | | | | | | | | | | |
| 15 | | Demo storage buildings | 2 days | Fri 4/16/21 | Mon 4/19/21 | 0% | [Gantt bar for Demo storage buildings from 4/16/21 to 4/19/21] | | | | | | | | | | | | | | | | | |
| 16 | | Demo signs | 1 day | Fri 4/16/21 | Fri 4/16/21 | 0% | [Gantt bar for Demo signs on 4/16/21] | | | | | | | | | | | | | | | | | |
| 17 | | Tree relocation | 45 days | Fri 4/2/21 | Thu 6/3/21 | 0% | [Gantt bar for Tree relocation from 4/2/21 to 6/3/21] | | | | | | | | | | | | | | | | | |
| 18 | | Pre-con inspection meeting | 1 day | Fri 4/2/21 | Fri 4/2/21 | 0% | [Gantt bar for Pre-con inspection meeting on 4/2/21] | | | | | | | | | | | | | | | | | |
| 19 | | Prune roots (Mahogany Trees) | 2 days | Mon 4/5/21 | Tue 4/6/21 | 0% | [Gantt bar for Prune roots (Mahogany Trees) from 4/5/21 to 4/6/21] | | | | | | | | | | | | | | | | | |
| 20 | | Relocate Sabal Palms (27) | 3 days | Mon 4/5/21 | Wed 4/7/21 | 0% | [Gantt bar for Relocate Sabal Palms (27) from 4/5/21 to 4/7/21] | | | | | | | | | | | | | | | | | |
| 21 | | Relocate Mahogany Trees (3) | 2 days | Wed 6/2/21 | Thu 6/3/21 | 0% | [Gantt bar for Relocate Mahogany Trees (3) from 6/2/21 to 6/3/21] | | | | | | | | | | | | | | | | | |
| 22 | | Parking lot and roadway | 125 days | Wed 4/21/21 | Tue 10/12/21 | 0% | [Gantt bar for Parking lot and roadway from 4/21/21 to 10/12/21] | | | | | | | | | | | | | | | | | |
| 23 | | Clear & Grub | 5 days | Wed 4/21/21 | Tue 4/27/21 | 0% | [Gantt bar for Clear & Grub from 4/21/21 to 4/27/21] | | | | | | | | | | | | | | | | | |
| 24 | | Site Balancing | 5 days | Wed 4/28/21 | Tue 5/4/21 | 0% | [Gantt bar for Site Balancing from 4/28/21 to 5/4/21] | | | | | | | | | | | | | | | | | |
| 25 | | Drainage system | 45 days | Tue 5/11/21 | Mon 7/12/21 | 0% | [Gantt bar for Drainage system from 5/11/21 to 7/12/21] | | | | | | | | | | | | | | | | | |
| 26 | | Catch Basin #1 | 1 day | Tue 5/11/21 | Tue 5/11/21 | 0% | [Gantt bar for Catch Basin #1 on 5/11/21] | | | | | | | | | | | | | | | | | |
| 27 | | Catch Basin #2 | 1 day | Wed 5/12/21 | Wed 5/12/21 | 0% | [Gantt bar for Catch Basin #2 on 5/12/21] | | | | | | | | | | | | | | | | | |
| 28 | | Exfiltration Trench 1-2 | 4 days | Thu 5/13/21 | Tue 5/18/21 | 0% | [Gantt bar for Exfiltration Trench 1-2 from 5/13/21 to 5/18/21] | | | | | | | | | | | | | | | | | |
| 29 | | Catch Basin #3 | 1 day | Wed 5/19/21 | Wed 5/19/21 | 0% | [Gantt bar for Catch Basin #3 on 5/19/21] | | | | | | | | | | | | | | | | | |

NTP Date: 3/29/2021
 Status Date: 3/24/2021
 Completion Date: 12/08/2021



Project Schedule: GO BOND #20-6681 North Pompano Park Improvements (19368)

| ID | Task Mode | Task Name | Duration | Start | Finish | % Complete | Mar '21 | Apr '21 | May '21 | Jun '21 | Jul '21 | Aug '21 | Sep '21 | Oct '21 | Nov '21 | Dec '21 | Jan '22 | Feb '22 |
|----|-----------|--|----------------|-------------------|--------------------|------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| | | | | | | | | | | | | | | | | | | |
| 30 | ↳ | Exfiltration Trench 2-3 | 4 days | Thu 5/20/21 | Tue 5/25/21 | 0% | | | | | | | | | | | | |
| 31 | ↳ | Catch Basin #4 | 1 day | Wed 5/26/21 | Wed 5/26/21 | 0% | | | | | | | | | | | | |
| 32 | ↳ | Exfiltration Trench 3-4 | 4 days | Thu 5/27/21 | Tue 6/1/21 | 0% | | | | | | | | | | | | |
| 33 | ↳ | Catch Basin #5 | 1 day | Wed 6/2/21 | Wed 6/2/21 | 0% | | | | | | | | | | | | |
| 34 | ↳ | Catch Basin #6 | 1 day | Thu 6/3/21 | Thu 6/3/21 | 0% | | | | | | | | | | | | |
| 35 | ↳ | Exfiltration Trench 4-5 | 4 days | Fri 6/4/21 | Wed 6/9/21 | 0% | | | | | | | | | | | | |
| 36 | ↳ | Catch Basin #7 | 1 day | Thu 6/10/21 | Thu 6/10/21 | 0% | | | | | | | | | | | | |
| 37 | ↳ | Exfiltration Trench 5-7 | 4 days | Fri 6/11/21 | Wed 6/16/21 | 0% | | | | | | | | | | | | |
| 38 | ↳ | Catch Basin #8 | 1 day | Thu 6/17/21 | Thu 6/17/21 | 0% | | | | | | | | | | | | |
| 39 | ↳ | Exfiltration Trench 7-8 | 4 days | Fri 6/18/21 | Wed 6/23/21 | 0% | | | | | | | | | | | | |
| 40 | ↳ | Catch Basin #9 | 1 day | Thu 6/24/21 | Thu 6/24/21 | 0% | | | | | | | | | | | | |
| 41 | ↳ | Exfiltration Trench 8-9 | 4 days | Fri 6/25/21 | Wed 6/30/21 | 0% | | | | | | | | | | | | |
| 42 | ↳ | Catch Basin #10 | 1 day | Thu 7/1/21 | Thu 7/1/21 | 0% | | | | | | | | | | | | |
| 43 | ↳ | Catch Basin #11 | 1 day | Fri 7/2/21 | Fri 7/2/21 | 0% | | | | | | | | | | | | |
| 44 | ↳ | Catch Basin #12 | 1 day | Mon 7/5/21 | Mon 7/5/21 | 0% | | | | | | | | | | | | |
| 45 | ↳ | Catch Basin #13 | 1 day | Tue 7/6/21 | Tue 7/6/21 | 0% | | | | | | | | | | | | |
| 46 | ↳ | Structure #14 - Control Structure | 1 day | Wed 7/7/21 | Wed 7/7/21 | 0% | | | | | | | | | | | | |
| 47 | ↳ | Catch Basin #17 - Convert Existing CB to Manhole top | 1 day | Thu 7/8/21 | Thu 7/8/21 | 0% | | | | | | | | | | | | |
| 48 | ↳ | Catch Basin #15 | 1 day | Fri 7/9/21 | Fri 7/9/21 | 0% | | | | | | | | | | | | |
| 49 | ↳ | Structure #16 - Convert Existing CB to Manhole top | 1 day | Mon 7/12/21 | Mon 7/12/21 | 0% | | | | | | | | | | | | |
| 50 | ↳ | Excavate and establish sub-grade | 20 days | Tue 7/13/21 | Mon 8/9/21 | 0% | | | | | | | | | | | | |
| 51 | ↳ | Stabilize subgrade 12" | 10 days | Tue 8/10/21 | Mon 8/23/21 | 0% | | | | | | | | | | | | |
| 52 | ↳ | Base Rock | 10 days | Tue 8/24/21 | Mon 9/6/21 | 0% | | | | | | | | | | | | |
| 53 | ↳ | Fine Grading - Laser | 5 days | Tue 9/7/21 | Mon 9/13/21 | 0% | | | | | | | | | | | | |
| 54 | ↳ | Asphalt | 3 days | Tue 9/14/21 | Thu 9/16/21 | 0% | | | | | | | | | | | | |
| 55 | ↳ | Pavement Marking | 4 days | Thu 10/7/21 | Tue 10/12/21 | 0% | | | | | | | | | | | | |
| 56 | ↳ | Soccer Field - North | 30 days | Wed 5/5/21 | Tue 6/15/21 | 0% | | | | | | | | | | | | |
| 57 | ↳ | Clear & Grub | 5 days | Wed 5/5/21 | Tue 5/11/21 | 0% | | | | | | | | | | | | |
| 58 | ↳ | Cut field down to root zone and rough grade | 5 days | Wed 5/12/21 | Tue 5/18/21 | 0% | | | | | | | | | | | | |

NTP Date: 3/29/2021
 Status Date: 3/24/2021
 Completion Date: 12/08/2021



Project Schedule: GO BOND #20-6681 North Pompano Park Improvements (19368)

| ID | Task Mode | Task Name | Duration | Start | Finish | % Complete | Mar '21 | Apr '21 | May '21 | Jun '21 | Jul '21 | Aug '21 | Sep '21 | Oct '21 | Nov '21 | Dec '21 | Jan '22 | Feb '22 |
|----|-----------|---|----------------|--------------------|--------------------|------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| | | | | | | | | | | | | | | | | | | |
| 59 | ▶ | Irrigation Install | 5 days | Wed 5/19/21 | Tue 5/25/21 | 0% | | | | | | | | | | | | |
| 60 | ▶ | Place root zone mix - 8" 90/10 and grade | 5 days | Wed 5/26/21 | Tue 6/1/21 | 0% | | | | | | | | | | | | |
| 61 | ▶ | Top Dressing & Fine Grading | 5 days | Wed 6/2/21 | Tue 6/8/21 | 0% | | | | | | | | | | | | |
| 62 | ▶ | Install and adjust irrigation heads | 2 days | Wed 6/9/21 | Thu 6/10/21 | 0% | | | | | | | | | | | | |
| 63 | ▶ | Install SOD | 5 days | Wed 6/9/21 | Tue 6/15/21 | 0% | | | | | | | | | | | | |
| 64 | ▶ | Soccer Field - South | 30 days | Wed 6/2/21 | Tue 7/13/21 | 0% | | | | | | | | | | | | |
| 65 | ▶ | Clear & Grub | 5 days | Wed 6/2/21 | Tue 6/8/21 | 0% | | | | | | | | | | | | |
| 66 | ▶ | Cut field down to root zone and rough grade | 5 days | Wed 6/9/21 | Tue 6/15/21 | 0% | | | | | | | | | | | | |
| 67 | ▶ | Irrigation Install | 5 days | Wed 6/16/21 | Tue 6/22/21 | 0% | | | | | | | | | | | | |
| 68 | ▶ | Place root zone mix - 8" 90/10 and grade | 5 days | Wed 6/23/21 | Tue 6/29/21 | 0% | | | | | | | | | | | | |
| 69 | ▶ | Top Dressing & Fine Grading | 5 days | Wed 6/30/21 | Tue 7/6/21 | 0% | | | | | | | | | | | | |
| 70 | ▶ | Install and adjust irrigation heads | 2 days | Wed 7/7/21 | Thu 7/8/21 | 0% | | | | | | | | | | | | |
| 71 | ▶ | Install SOD | 5 days | Wed 7/7/21 | Tue 7/13/21 | 0% | | | | | | | | | | | | |
| 72 | ▶ | Football Field | 65 days | Fri 4/16/21 | Thu 7/15/21 | 0% | | | | | | | | | | | | |
| 73 | ▶ | Clear & Grub | 5 days | Fri 4/16/21 | Thu 4/22/21 | 0% | | | | | | | | | | | | |
| 74 | ▶ | Cut Field down to -7.5" from FG and grade | 5 days | Fri 4/23/21 | Thu 4/29/21 | 0% | | | | | | | | | | | | |
| 75 | ▶ | Excavate for exfiltration trench | 8 days | Fri 4/30/21 | Tue 5/11/21 | 0% | | | | | | | | | | | | |
| 76 | ▶ | Install geotextile fabric/liner | 3 days | Wed 5/12/21 | Fri 5/14/21 | 0% | | | | | | | | | | | | |
| 77 | ▶ | Place draining stone on exfiltration trench | 4 days | Mon 5/17/21 | Thu 5/20/21 | 0% | | | | | | | | | | | | |
| 78 | ▶ | Install perforated pipe & backfill trench | 6 days | Mon 5/17/21 | Mon 5/24/21 | 0% | | | | | | | | | | | | |
| 79 | ▶ | Install flat drains | 12 days | Mon 5/17/21 | Tue 6/1/21 | 0% | | | | | | | | | | | | |
| 80 | ▶ | Install water collectors | 4 days | Wed 6/2/21 | Mon 6/7/21 | 0% | | | | | | | | | | | | |
| 81 | ▶ | Install 4" draining base aggregate on field | 4 days | Tue 6/8/21 | Fri 6/11/21 | 0% | | | | | | | | | | | | |
| 82 | ▶ | Form Concrete Curb around field (8"x12") | 10 days | Mon 6/14/21 | Fri 6/25/21 | 0% | | | | | | | | | | | | |
| 83 | ▶ | Pour Concrete curb around field | 4 days | Mon 6/28/21 | Thu 7/1/21 | 0% | | | | | | | | | | | | |
| 84 | ▶ | Install wood nailer | 2 days | Fri 7/2/21 | Mon 7/5/21 | 0% | | | | | | | | | | | | |
| 85 | ▶ | Install 2" cap stone | 3 days | Tue 7/6/21 | Thu 7/8/21 | 0% | | | | | | | | | | | | |
| 86 | ▶ | Install Synthetic Turf | 5 days | Fri 7/9/21 | Thu 7/15/21 | 0% | | | | | | | | | | | | |
| 87 | ▶ | Flat work | 40 days | Tue 9/7/21 | Mon 11/1/21 | 0% | | | | | | | | | | | | |



NTP Date: 3/29/2021
 Status Date: 3/24/2021
 Completion Date: 12/08/2021

Project Schedule: GO BOND #20-6681 North Pompano Park Improvements (19368)

| ID | Task Mode | Task Name | Duration | Start | Finish | % Complete | | | | | | | | | | | | | |
|-----|-----------|--|-----------------|--------------------|---------------------|------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|--|
| | | | | | | | Mar '21 | Apr '21 | May '21 | Jun '21 | Jul '21 | Aug '21 | Sep '21 | Oct '21 | Nov '21 | Dec '21 | Jan '22 | Feb '22 | |
| 88 | ↳ | Concrete curbs | 30 days | Tue 9/7/21 | Mon 10/18/21 | 0% | | | | | | | | | | | | | |
| 89 | ↳ | Concrete Sidewalks | 40 days | Tue 9/7/21 | Mon 11/1/21 | 0% | | | | | | | | | | | | | |
| 90 | ↳ | Site Furnishings | 134 days | Fri 4/30/21 | Wed 11/3/21 | 0% | | | | | | | | | | | | | |
| 91 | ↳ | Install new bleachers | 2 days | Tue 11/2/21 | Wed 11/3/21 | 0% | | | | | | | | | | | | | |
| 92 | ↳ | Install trash receptacles | 1 day | Tue 11/2/21 | Tue 11/2/21 | 0% | | | | | | | | | | | | | |
| 93 | ↳ | Install Soccer goals | 2 days | Wed 6/16/21 | Thu 6/17/21 | 0% | | | | | | | | | | | | | |
| 94 | ↳ | Install Lacrosse goals | 1 day | Wed 6/16/21 | Wed 6/16/21 | 0% | | | | | | | | | | | | | |
| 95 | ↳ | Install new score board | 10 days | Fri 4/30/21 | Thu 5/13/21 | 0% | | | | | | | | | | | | | |
| 96 | ↳ | Irrigation | 31 days | Tue 8/10/21 | Tue 9/21/21 | 0% | | | | | | | | | | | | | |
| 97 | ↳ | Install irrigation lines | 30 days | Tue 8/10/21 | Mon 9/20/21 | 0% | | | | | | | | | | | | | |
| 98 | ↳ | Install valves & low voltage wire | 1 day | Tue 8/10/21 | Tue 8/10/21 | 0% | | | | | | | | | | | | | |
| 99 | ↳ | Install and adjust sprinkler heads | 1 day | Tue 9/21/21 | Tue 9/21/21 | 0% | | | | | | | | | | | | | |
| 100 | ↳ | Landscape | 28 days | Tue 9/21/21 | Thu 10/28/21 | 0% | | | | | | | | | | | | | |
| 101 | ↳ | Install New Trees & Shrubs | 15 days | Tue 9/21/21 | Mon 10/11/21 | 0% | | | | | | | | | | | | | |
| 102 | ↳ | Install SOD | 10 days | Tue 10/12/21 | Mon 10/25/21 | 0% | | | | | | | | | | | | | |
| 103 | ↳ | Install mulch | 3 days | Tue 10/26/21 | Thu 10/28/21 | 0% | | | | | | | | | | | | | |
| 104 | ↳ | Fencing | 64 days | Tue 6/1/21 | Fri 8/27/21 | 0% | | | | | | | | | | | | | |
| 105 | ↳ | Perimeter fence | 20 days | Tue 6/1/21 | Mon 6/28/21 | 0% | | | | | | | | | | | | | |
| 106 | ↳ | Vehicular gate - North | 3 days | Tue 6/29/21 | Thu 7/1/21 | 0% | | | | | | | | | | | | | |
| 107 | ↳ | Vehicular gate - South | 30 days | Fri 7/2/21 | Thu 8/12/21 | 0% | | | | | | | | | | | | | |
| 108 | ↳ | Pedestrian gate (on perimeter fence) - North | 1 day | Fri 8/13/21 | Fri 8/13/21 | 0% | | | | | | | | | | | | | |
| 109 | ↳ | Pedestrian gate (on perimeter fence) - South | 1 day | Mon 8/16/21 | Mon 8/16/21 | 0% | | | | | | | | | | | | | |
| 110 | ↳ | Football Field perimeter Fence | 5 days | Tue 8/17/21 | Mon 8/23/21 | 0% | | | | | | | | | | | | | |
| 111 | ↳ | Football Field Pedestrian gates | 2 days | Tue 8/24/21 | Wed 8/25/21 | 0% | | | | | | | | | | | | | |
| 112 | ↳ | Football Field Maintenance Gates | 2 days | Thu 8/26/21 | Fri 8/27/21 | 0% | | | | | | | | | | | | | |
| 113 | ↳ | Restoration | 3 days | Thu 11/4/21 | Mon 11/8/21 | 0% | | | | | | | | | | | | | |
| 114 | ↳ | Substantial Completion | 1 day | Tue 11/9/21 | Tue 11/9/21 | 0% | | | | | | | | | | | | | |
| 115 | ↳ | Punch list | 20 days | Wed 11/10/21 | Wed 12/8/21 | 0% | | | | | | | | | | | | | |
| 116 | ↳ | Final Completion | 0 days | Wed 12/8/21 | Wed 12/8/21 | 0% | | | | | | | | | | | | | |

