

## Project 19377 Ocean Rescue Headquarters and Lifeguard Stations

### Design Build:



### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: FERNAND THONY

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: **\$2,950,009.00**

### CONSTRUCTION PHOTOS



### PROJECT OBJECTIVES

Enhance public safety on the beach by replacing four (4) older, outdated lifeguard towers and modernizing the existing Ocean Rescue Building. An additional four (4) lifeguard towers were commissioned to be constructed at the same time utilizing CIP funding. Expansion of building to include a second floor. The second floor addition will support the existing Ocean Rescue services and enable the facility to increase usability to include a large meeting/training room.

### PROJECT UPDATES

Activities at the site during November & December :

The project has progressed with placement of the first floor slab. Crews also completed formwork and construction of the second floor tie beam. Pre-engineered trusses installation including hurricane connections, sheathing and dry-in membrane is completed. Fire sprinkler system installation started and also in progress. Windows and doors delivered and installation on the first level is well on the way. Other activities such as electrical rough-in and interior stair construction are scheduled to start next month. Site management including staging and off-street parking is ongoing. Progress remains steady despite some supply chain issues and some sectors scarcity. Overall, project is ahead of schedule.

### PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: Sept 2021

### CONSTRUCTION PHASE:

Start date March 2022- End date April 2024  
Substantial Completion anticipated May 2023

### PROJECT LOCATION



### PROJECT RENDERINGS

