



September - December 2023 Project Dashboard

Project 19374 Fire Station 52 and Fuel Depot

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST CONSTRUCTION

CONSTRUCTION TEAM: WEST CONSTRUCTION

APPROVED BUDGET: **\$5,723,369.00**

PROJECT RENDERINGS



PROJECT OBJECTIVES

Replace the existing, outdated 41-year old fire station that services Palm Aire and Collier City with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

PROJECT UPDATES

Project Updates: The contractor installed the roofing trusses on the building and the apparatus bay. Drainage crew continued installation of catch basins and 15-inch poly pipes. The electrical sub-contractor continued installation of metal electrical conduits and wall outlets boxes on the first floor; approximately 60% of electrical work done on the first floor in the past three weeks. The fire sprinkler sub-contractor started installation of the primary and secondary fire lines on the first floor. The general contractor crews completed the formworks for the fire tower and the porch beams. The welding and fabricating contractor onsite is prepping the roof truss support beams for installation on the 2nd floor. The FPL crew have installed the transformer along the east side of the building and ran cables and energized the transformer box.

PROJECT SCHEDULE MILESTONES & LOCATION

