



February 2022 Project Dashboard

Project 19374 Fire Station 52 and Fuel Depot

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGERS: LISA CASTELLON AND ARTHUR CANTERO

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: **\$5,723,369.00**

PROJECT RENDERINGS



PROJECT OBJECTIVES

Replace the existing, outdated 41-year old fire station that services Palm Aire and Collier City with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

PUBLIC OUTREACH MEETING NO 1: 22-Apr-19 PUBLIC OUTREACH MEETING NO. 2: 31-Jul-19

COORDINATION/KICK OFF MEETING 11-Sep-19

PROJECT UPDATES

- This is a phase 2 Bond project and remains ahead of schedule
- Design has been submitted and permitting process is underway
- Site visits have been conducted with City and Design/Construction teams
- Tree and landscaping plans are being reviewed and discussed
- A change order to add the fuel depot emergency storage facility to enhance value to the community was approved at the 2nd reading 8-December City Commission meeting

PROJECT SCHEDULE MILESTONES & LOCATION

DESIGN PHASE: Begins May 2019 Ends: March 2021

There are 5 phases before starting construction:

1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents

5. Construction Permitting

CONSTRUCTION PHASE: Anticipated Start date March 2022- End date October 2023

