

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH

CONSTRUCTION TEAM: SHIFF

APPROVED BUDGET: \$6,373,469.93

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

The Youth Sports Park project consists in transforming a 10+ acre site along NE 10th street in order to build out a new park facility to include a field center building , multiple new lighted synthetic rectangular fields (soccer, football and lacrosse), new parking areas, landscaping , walking trails, decorative fencing and other new amenities such as bleachers, shades and/ or fitness stations.

PROJECT UPDATES

Overall, construction activities are progressing steadily since May. Concrete supply and delivery continues to be the main challenge and two scheduled pour dates were delayed by approximately 3 weeks. Notwithstanding, building exterior concrete walls were successfully placed and structural steel roof framing installation has begun. Site work is also progressing with many activities. Drainage system and base compaction for the main artificial field are completed. Grading work is also taking place for the two smaller natural field and remainder of park. Irrigation contractor has placed all secondary lines and working to complete the smaller are as along the large fields. The fence installation is also proceeding with all main posts completed along the Northern and Western property lines.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: October 2020
There are 5 phases before starting construction:

CONSTRUCTION PHASE: Start date Apr 2021- End date January2023
Substantial completion is expected by December 2022

PROJECT SITE PLAN

