



June-July 2022 Project Dashboard

Project 19375 New Fire Station 61

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: **\$5,746,703.00**

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

Replace 38-year old fire station located at NW 3rd Avenue south of Copans Road with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

PROJECT UPDATES

TCO documents submitted including elevator certificate. Final Inspections to begin taking place in August.

Construction Phase : Start date October 2020 End date October 2022

PROJECT LOCATION

