

Project 19377 Ocean Rescue Headquarters and Lifeguard Stations

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: FERNAND THONY

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST

CONSTRUCTION TEAM: WEST

APPROVED BUDGET: \$2,950,009.00

CONSTRUCTION PHOTOS AND RENDERINGS



PROJECT OBJECTIVES

Enhance public safety on the beach by replacing four (4) older, outdated lifeguard towers and modernizing the existing Ocean Rescue Building. An additional four (4) lifeguard towers were commissioned to be constructed at the same time utilizing CIP funding. Expansion of building to include a second floor. The second floor addition will support the existing Ocean Rescue services and enable the facility to increase useability to include a large meeting/training room.

PROJECT UPDATES

Activities at the project site over the past 60 days include: The existing structure was shored then new concrete beams placed. Additionally, the interior masonry walls were also built out. Construction work also started on the foundations on the new entry feature, staircase and elevator enclosure and progressing. Concrete delivery still represents a recurring problem due to overall market and local plants production shortage. Plumbing and electrical rough work are scheduled over the next 2-3 weeks ahead of precast concrete floor panel installation.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: Sept 2021

CONSTRUCTION PHASE:

Start date March 2022- End date April 2024
Substantial Completion anticipated December 2023

PROJECT LOCATION

