

June 2023 Project Dashboard Project 19354 Collier City Improvements and Lighting Conversion									
<div></div> <div>PRIME CONSULTANT:</div> <div></div>			<div>CITY OF POMPAÑO BEACH</div> <div>GO BOND DIRECTOR: HORACIO DANOVIK</div> <div>PROJECT MANAGER: FERNANDO THONY, PE</div> <div>CURRENT PHASE: CONSTRUCTION</div> <div>APPROVED BUDGET: \$3,000,000</div>			<div>CONSTRUCTION PROGRESS</div> <div></div> <div></div>			
PROJECT OBJECTIVES									
Replace outdated, energy inefficient sodium halide light fixtures with new, greener LED-based units. The City worked to identify two (2) models and styles that can be installed City-wide. The decorative model will be used as much as possible, except when concrete poles cannot be retrofitted. The goal is to replace as many units as possible throughout the City as described in the table below.									
PROJECT LOCATIONS AND SCHEDULE WITH UPDATES									
Golden Acres Development			29		Signed agreement 7/8/22 - In-Construction-Material Ordered				
					* Phase 1 - In Construction - Complete * Phase 2 - In Construction - Complete * Phase 3 - In final Design - City permit application approved - Complete * Phase 4 - In final Design - City permit application approved - Airport Permit FAA pending approval, some FAA requirements were approved PC, waiting for other in order to give us the permit to install the lights. 1/22 Permit update requested from FPL PC to Mike Blach 2/27				
Leisureville & Kendall Green			478		* Phase 2 - Executed Agreement / CIAC payment received, Complete (11180942). Complete (11289264). * Phase 3 - Executed Agreement / CIAC payment received, In-Construction- Material Ordered * Phase 4 - Executed Agreement / CIAC payment received, In-Construction- Material Ordered. Complete (9233621); Loc 1-107 * Phase 5 - Executed Agreement / CIAC payment received, In-Construction- Material Ordered (WR 11178975 Loc 1-108 and WR 11345102 Loc 109-207				
Highlands			801		* Phase 1 - (Easement needed) starting 5/9; WR 9081459 -91 poles: Complete WR 10536131 pole and fixture removal 41 poles / 59 fixtures - Complete * Phase 2 - boring complete for WR 10537335, Complete. WR-10537366: Complete, Locations 1-95 still need to be completed. * Phase 3 - 10538079 - Complete - 119 poles: Complete, Locations 1-118 still need to be completed. * Phase 4 - 9676949 - status 60 - 91 poles: Complete 10538279- status 60- 112 poles: 30 Poles set - ETC END OF FEB Complete				
Cresthaven			845	9	The underground supporting infrastructure expected to be energized in March/April of 2022, this will allow for the St Light install. Pending check with Horacio to confirm quantity of lights post-turtle lights in Phase 1				
A1A overhead to underground conversion			161		New Streetlight Poles, (turtle lights) some material in- Poles installation to start Monday 10/31. Poles on westside to be installed first from Atlantic to the south. Pole installation started upon return from Ian. Dug two trial holes and found sugar sand to be an issue after 5' - the hole would start to collapse. Had to refill the holes to make safe due to activation for Hurricane Nicole. Will have to bring in VAC truck to set poles- In progress Submitted to engineering to determine cost and feasibility. Preliminary design expected to be completed by 6/9.				
A1A Phase 1 - New SL (turtle lights)			115						
A1A Phase 2 - New SL				TBD					
City owned lights			1222		City requests hybrid for the City owned units.				
Dixie Segment 2 New SLs & Removal			113		FPL submitted permit application 6/14 Permit No. 2200005594 In Construction, material ordered				
Old Town Square			13		Engineering reviewing feasibility, coordinating with SP to identify service points (New Construction) (SP to verify space in nearby Transformers for new Streetlight Circuit 6/30) Preliminary Design & Lighting Agreement delivered to City 8/29. CIAC received 2/27/2023. Waiting on LA to be signed by City.				
McNab Road			62		Agreement Executed- CIAC payment received, City Permit Approved 10/19, FPL Transmission Permit applied for on 11/9 FPL to inform PL to coordinate pre-construction meeting/staking on site prior to pole installation.				
Cypress Lakes			161		Agreement Executed- CIAC payment received, City Permit Submitted, received by City on 1/31. Construction, material ordered.				
Riverside Dr - From Atlantic Blvd to NE 14th St					Streetlight improvements in this area. Roadway Design in process. Request for additional lighting to come soon. 2/2				
Lions Park				TBD	Conversion project - Decorative poles with teardrop units.				
405 NW 15 St			1		Preliminary Design & Lighting Agreement delivered to City 10/13				
Coast Industrial Park, NE 5th Avenue				TBD	The alleyway is directly east of B&R Autobody at 2500 NE 5th Avenue.				
Garden Isles			500		Engineering Deposit of \$7,200 required. Preliminary to be provided about 8 weeks after payment. ED received 3/6/2023.				
Dixie Segment 2 - conversions			37		Complete				
308 NE 7 St -Relocation of New Ins			1		Complete				
NE 3rd Ave / NE 6th st & NE 7th st			21		Complete				
Dixie Highway- McNab to Pompano			96		Complete				
Collier			400		Complete				
Liberty			174		Complete				
Charlotte Burne Civic Center			4		Complete				
Conversion Phase 1			561		Complete				
N.E. 33rd Street			35		Complete				
Old Pompano			239		Complete				
Conversion Phase 2			4289		Complete				
Octagon Pole street light. LOC 149 -Pompano					City to confirm request and exact relocation placement 2/1/22 (hold till verify)				
Broward County- Mc Nab and NW			4		City not interested in proceeding at this time				
FDOT - Pompano Beach - SR 845			28		on Hold- City wants to include in future scope that will impact all of Powerline Rd.				





