



## June 2023 Project Dashboard

### Project 19374 Fire Station 52 and Fuel Depot

#### Design Build:



#### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST CONSTRUCTION

CONSTRUCTION TEAM: WEST CONSTRUCTION

APPROVED BUDGET: \$5,723,369.00

#### CONSTRUCTION PHOTOS



#### PROJECT OBJECTIVES

Replace the existing, outdated 41-year old fire station that services Palm Aire and Collier City with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

#### PROJECT UPDATES

Construction activities for the new Fire Station has been progressing steadily. To date building foundation and slab have been place. Crews have been working on erecting masonry walls, and concrete columns at future apparatus bay area and main opening at portal are partly completed. Additionally, reinforcement installation and formwork is ongoing. Coordination is still being finalized with FPL for site power and required appertunances such as feeders, conduits and transformers. Team is monitoring to avoid impacts to schedule.

#### PROJECT SCHEDULE /MILESTONES & LOCATION

CONSTRUCTION PHASE: Begins Jan 2023 Ends: March 2024



#### PROJECT RENDERINGS

