

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: TY LIN

CONSTRUCTION TEAM: KIEWIT

APPROVED BUDGET: \$2,829,217

CONSTRUCTION PHOTOS



PROJECT OBJECTIVES

Replacement of SE 5th Avenue Bridge, built in 1959, based on FDOT's Bridge Management System Report. Includes recommendations for repairs/replacements to the deck, superstructure, and substructure components, including pilings and jackets. Bridge will be raised to match vertical clearance at US 1/Federal Highway.

PROJECT UPDATES

This project was completed May 2022

PROJECT SCHEDULE NOTES

DESIGN PHASE:

Begins May 2019 Ends: December 2020

There are 5 phases before starting construction:

1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents
5. Construction Permitting

CONSTRUCTION PHASE:

March 2021 - May 2022

PROJECT SITE LOCATION

