

May 2022 Project Dashboard

Project 19373 New Fire Station 114

Design Build:

City of Pompano Beach



GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGERS: ARTHUR CANTERO, PE and LISA CASTELLON

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: DI POMPEO

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: **\$5,750,000.00**

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

Construct a new fire station to be located at the corner of SW 36th Avenue and McNab Road to reduce response time and enhance fire and emergency services to the area which will include land acquisition and a new 2-story, multi-bay building.

PROJECT UPDATES

- General contractor, sub-contractors and crews continued working onsite
- The concrete sub- contractor poured the S.E driveway slab and concrete slab for the ADA access ramp at the main entry
- Crew saw-cut the relief joints on the concrete slab, has recently poured the sections of the sidewalks along the north west corner of the building
- The site sub-contractor has completed the north driveway concrete slab and crews continued working on the S.E corner driveway slab installing forms, steel mesh and grading the base to finish
- The electrical sub-contractor completed installing the letterings for the fire station front of the apparatus bay
- The painting sub-contractor continued priming the interior walls, continued with the final painting on the building exterior walls
- Survey crew has re-staked the parking lot and retentions areas with new elevations
- The electrical sub-contractor has passed the main electrical inspections for the building

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: May 2019-Aug 2020

There are 5 phases before construction:

1. Concept Phase
2. Schematic Phase
3. Design Development Phase
4. Construction Documents
5. Permitting for Construction

CONSTRUCTION PHASE: Feb 2021- Sept 2022



Di Pompeo
Construction Corp.
A Family Tradition Since 1927

Design-Build of Fire Station #114
Owner: City of Pompano Beach, FL

SMITH AERIAL PHOTOS
04-26-22