



## October 2022 Project Dashboard

### Project 19368 North Pompano Park Improvements

#### Prime Consultant:



#### CMAR:



#### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH

CONSTRUCTION TEAM: WEST CONSTRUCTION

APPROVED BUDGET: **\$4,461,809**

#### CONSTRUCTION PROGRESS



#### PROJECT OBJECTIVES

This project includes renovation of the existing park facility to include upgraded and new lighted synthetic rectangular fields (soccer, football and baseball), expanded parking areas, concessions, new passive recreational areas, such as picnic lawn, new landscaping, access control, pedestrian paths.

#### PROJECT UPDATES

Project is substantially completed pending final inspections, certifications from Broward County Contractor is currently addressing minor zoning, landscaping punch list items on the site. The new Park and improvements are being used for football practice and official completion is planned for scheduled for sometime in December 2022.

#### PROJECT SCHEDULE MILESTONES

**DESIGN PHASE:** Begins May 2019 Ends: November 2020  
Below are the main steps during design.

1. Concept Phase	4. Construction Documents
2. Schematic Phase	5. Construction Permitting
3. Design Development Phase	

**CONSTRUCTION PHASE** Start date April 2021- End date December 2022



#### PROJECT SITE LOCATION

