



October 2022 Project Dashboard

Project 19374 Fire Station 52 and Fuel Depot

Design Build:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WEST CONSTRUCTION

CONSTRUCTION TEAM: WEST CONSTRUCTION

APPROVED BUDGET: \$5,723,369.00

PROJECT RENDERINGS



PROJECT OBJECTIVES

Replace the existing, outdated 41-year old fire station that services Palm Aire and Collier City with a new fire station to reduce response time and enhance fire and emergency services to the area which will include a new 2-story, multi-bay building.

PROJECT UPDATES

Permitting review is almost complete. Awaiting for Fuel Depot comments (Permit Application, etc.). Permit issuance expected in December 2022. Team plans to start immediately after FS 61 receives final Certificate of Occupancy, likely in January 2023. No new progress to report.

PRELIMINARY SCHEDULE:

CONSTRUCTION STARTS JANUARY 2023 - CONSTRUCTION ENDS APRIL 2024

PROJECT SCHEDULE MILESTONES & LOCATION

