



April 2023 Project Dashboard

Project 19370 Ultimate Sports Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WALTERS-ZACKRIA ARCHITECTS

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: \$6,166,000.00

CAPITAL PROJECT RENDERINGS



PROJECT OBJECTIVES

A new park, including soccer/football field, concession, and restroom building to be located adjacent to Apollo Park at 1580 NW 3rd Avenue

PROJECT UPDATES

Design team and contractor continue to work on permitting. The team was required to submit plans for DRC review due to a lapse in the Development Order. Plans are moving through the process. Construction may not start until August.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins September 2019 Ends: April 2023

CONSTRUCTION PHASE: Anticipated Start date of November 2022 is postponed - New start date: August 2023

PROJECT SITE LOCATION

