



November-December 2022 Project Dashboard

Project 19358 Palm Aire Neighborhood Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: SCHEMATICS & CONSTRUCTION DOCS

DESIGN TEAM: T.Y. LIN

CONSTRUCTION TEAM: WHITING TURNER

APPROVED BUDGET: \$3,891,316.00

PROJECT PHOTOS

Existing condition of both bridges

N. Palm Aire Drive Bridge (North)

- No Structural deficiencies listed in bridge inspection report.
- Railings are not crash worthy.

- Sidewalks are too narrow.
- No pedestrian lighting.



PROJECT OBJECTIVES

Improvements for two bridges spanning the C-14 Cypress Creek Canal: The N Palm Aire Dr bridge from Oaks Dr intersection to S Palm Aire Dr intersection, and the W Palm Aire Dr bridge (nearest the Herb Skolnick Center). Improvements include new pedestrian lighting, landscaping, and widened sidewalks. There will also be a new pedestrian trail, extending along the canal west side (adjacent to Oaks drive) and east side (N Palm Aire Dr).

PROJECT UPDATES

Construction on the south bridge is slowly approaching completion. The contractor is concentrating on sidewalks and beginning to install supporting landscape. FPL has not provided power, yet. Until FPL supplies power, the lighting equipment cannot be finalized. Nonetheless, the work should be complete by the end of January, early February. The team anticipates reopening the bridge by the end of January and move to start work on the north bridge. The gazebo light system has been installed.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE:	Begins May 2019	Ends: July 2021
CONSTRUCTION PHASE:	Start date May 2022	Ends: February 2023 - South Bridge
	Start date Feb 2023	Ends: January 2024 - North Bridge

PROJECT SCHEDULE MILESTONES AND LOCATION

