



November-December 2022 Project Dashboard

Project 19370 Ultimate Sports Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WALTERS-ZACKRIA ARCHITECTS

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: \$6,166,000.00

CAPITAL PROJECT RENDERINGS



PROJECT OBJECTIVES

A new park, including soccer/football field, concession, and restroom building to be located adjacent to Apollo Park at 1580 NW 3rd Avenue

PROJECT UPDATES

The City Commission did not approve the agenda item and asked staff to re-visit parts of the project with special emphasis on the western 1/3 of the site and connectivity to Apollo Park. Staff met with the design team and conceptual plans of possible options to address this request and provided an update to the Commission. Pending clearance this item will be presented again at Commission meeting in January 2023.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins September 2019 Ends: April 2022

CONSTRUCTION PHASE: Anticipated Start date of November 2022 is postponed - End date TBD

PROJECT SITE LOCATION

