pempano beach

September - December 2023 Project Dashboard

Project 19354 Collier City Improvements and Lighting Conversion




405 NW 15 St


GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: FERNAND THONY, PE CURRENT PHASE: CONSTRUCTION

City of Pompano Beach

APPROVED BUDGET: \$3,000,000





1	A1A Phase 2 - New SL	TBD				
C	City owned lights	1222	City requests hybrid for the City owned units.			

Dixie Segment 2 New S	SLs & Rer	move	113	1E+07	Complete
					Power Delivery - Tiffany to confirm the Transformer size
				l	

Old Town Square				13		
McNab Road				62	1E+07	Agreement Executed- CIAC payment received, City Permit Approved 10/19, FPL Transmission Permit applied for on 11/9 FPL to inform PL to coordinate pre-construction meeting/staking on site prior to pole installation.
Cypress Lakes				161	1E+07	Agreement Executed- CIAC payment received, City Permit Submitted, received by City on 1/31. Construction, material ordered.
Riverside Dr - Fro	m Atl	antic Blv	d to	NE 14th S	it	${\bf Streetlight\ improvements\ in\ this\ area.\ Roadway\ Design\ in\ process.\ Request\ for\ additional\ lighting\ to\ come\ soon.\ 2/2}$
Lions Park				TRD		Conversion project - Decorative poles with teardrop units.

	Coast Industrial Park, NE 5th Avenue TBD						The alleyway is directly east of B&R Autobody at 2500 NE 5th Avenue.							
							Engineering	Deposit of \$7,200 required	. Preliminary to	be provided abou	t 8 weel	s after p	ayment	ED received
	Garden Isles				500		3/6/2023.							

Preliminary Design & Lighting Agreement delivered to City 10/13

O a. a o is.os				000		0/0/2020:					
Octagon Pole stre	et lig	ht. LOC	149	-Pompano	Beach Lil	City to confirm request and exact relocation placement 2/1/22 (hold till verify)					
Broward County-	Mc N	ab and	NW	4		City not interested in proceeding at this time					
FDOT - Pompano	Beacl	ach - SR 845 / 28 on Hold- City wants to include in future scope that will impact all of Powerline Rd.									





